

To,

Mr. Allah Bakhsh Naeem
Arco Engineering
UBL Building, Islamabad.

Reference # CED/TFL **7197** (Dr. M. Kashif)
Reference of the request letter # Arco/Ropetesting2025

Dated: 08-07-2025
Dated: 08-07-2025

Tension Test Report (Page – 1/1)
Date of Test 11-07-2025
Description Steel Wire Rope Tensile Test

Sr. No.	Nominal Diameter	Measured weight			Breaking Load	Remarks / Coil No.
	(mm)	Weight (g)	Length (cm)	(kg/m)	(kg)	
1	12	557.0	112.0	0.50	7600	-
-	-	-	-	-	-	-
-	-	-	-	-	-	-
-	-	-	-	-	-	-
-	-	-			-	-
Only one sample for Test						

Test Performed and Verified by:

To,

Mr. M. Ali Hummzah (Site Incharge)

Swiss Builders

Construction of 4-Storey Industrial Building at Industrial Estate Phool Mandi Chowk, Sagian Wala Bypass Road, Lahore

Reference # CED/TFL 7199 (Dr. M Kashif)

Dated: 08-07-2025

Reference of the request letter # Nil

Dated: 03-07-2025

Tension Test Report (Page-1/1)

Date of Test 11-07-2025

Gauge Length 8 inches

Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kg)	Breaking Load (kg)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.362	3	0.368	0.110	0.106	3800	4700	76138	78818	94171	97485	0.8	10.0	-
2	0.368	3	0.371	0.110	0.108	3700	4600	74135	75410	92167	93753	0.9	11.3	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Note: Only 2 Samples for Tensile and 1 Samples for Bend test														

Bend Test

3 Bar Bend Test Through 180 Degree is Satisfactory

Test Performed and Verified by:

To,

Mr. Zaheer Abbas (Sr. Manager Construction)
Educational Services (Pvt.) Ltd.
Beaconhouse School System (Construction at Sargodha Campus)

Reference # CED/TFL 7204 (Dr. M Kashif)
Reference of the request letter # Nil

Dated: 09-07-2025
Dated: 09-07-2025

Tension Test Report (Page-1/1)

Date of Test 11-07-2025
Gauge Length 8 inches
Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kg)	Breaking Load (kg)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.377	3	0.375	0.110	0.111	3700	4700	74135	73709	94171	93630	1.3	16.3	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Note: Only 1 Samples for Tensile and 1 Samples for Bend test														

Bend Test

3 Bar Bend Test Through 180 Degree is Satisfactory

Test Performed and Verified by:

To,

Mr. Muhammad Zubair (Assistant Engineer Civil)
Government College University, Faisalabad
Construction of Academic Block No.07 at New Campus Government College University, Faisalabad

Reference # CED/TFL 7205 (Dr. M Kashif)
Reference of the request letter # GCUF/EC/7081

Dated: 09-07-2025
Dated: 17-03-2025

Tension Test Report (Page-1/1)

Date of Test 11-07-2025
Gauge Length 8 inches
Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kg)	Breaking Load (kg)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.376	3	0.375	0.110	0.11	3600	4800	72131	71847	96175	95795	1.3	16.3	FF Steel
2	0.384	3	0.379	0.110	0.113	3700	4900	74135	72270	98178	95709	1.4	17.5	FF Steel
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Note: Only 2 Samples for Tensile and 1 Samples for Bend test														

Bend Test														
# 3 Bar Bend Test Through 180 Degree is Satisfactory														

Test Performed and Verified by:

To,
 Mr. Muhammad Asif (Site Incharge)
 Canal 44 Luxury Apartments
 -

Reference # CED/TFL 7206 (Dr. M Kashif)
 Reference of the request letter # Nil

Dated: 09-07-2025
 Dated: 09-07-2025

Tension Test Report (Page-1/1)

Date of Test 11-07-2025
 Gauge Length 8 inches
 Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kg)	Breaking Load (kg)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.410	3	0.392	0.110	0.12	4000	5400	80145	73198	108196	98818	1.2	15.0	-
2	0.411	3	0.392	0.110	0.121	3900	5300	78142	71095	106193	96616	1	12.5	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Note: Only 2 Samples for Tensile and 1 Samples for Bend test

Bend Test														
# 3 Bar Bend Test Through 180 Degree is Satisfactory														

Test Performed and Verified by:

To,

Sub Divisional Officer

Highway Sub Division, Narowal

Construction of Carpet Road From Narowal - Shakargarh Road to Kothay Khurd via Kothay Kalan

Including Link to Kartarpur Corridor (Length = 6.10 KM) in District Narowal

Reference # CED/TFL 7208 (Dr. M Kashif)

Dated: 09-07-2025

Reference of the request letter # 125/NL

Dated: 08-07-2025

Tension Test Report (Page-1/8)

Date of Test 11-07-2025

Gauge Length 8 inches

Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kg)	Breaking Load (kg)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.367	3	0.370	0.110	0.108	3000	4600	60109	61378	92167	94113	1.3	16.3	3"/8
2	0.369	3	0.371	0.110	0.108	3000	4600	60109	61024	92167	93571	1.2	15.0	3"/8
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Note: Only 2 Samples for Tensile and 1 Samples for Bend test														

Bend Test

3 Bar Bend Test Through 180 Degree is Satisfactory

Test Performed and Verified by:

To,

Sub Divisional Officer

Highway Sub Division, Narowal

Construction / Reconstruction of Road From Kandhala to Kotli via Jaspal (Length = 2.30 KM)
in District Narowal

Reference # CED/TFL **7208** (Dr. M Kashif)

Dated: 09-07-2025

Reference of the request letter # 119/NL

Dated: 08-07-2025

Tension Test Report (Page-2/8)

Date of Test 11-07-2025

Gauge Length 8 inches

Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kg)	Breaking Load (kg)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.435	3	0.403	0.110	0.128	2800	4100	56102	48275	82149	70688	1.6	20.0	3"/8
2	0.433	3	0.403	0.110	0.127	2800	4000	56102	48468	80145	69240	1.4	17.5	3"/8
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Note: Only 2 Samples for Tensile and 1 Samples for Bend test														

Bend Test

3 Bar Bend Test Through 180 Degree is Satisfactory

Test Performed and Verified by:

To,

Sub Divisional Officer

Highway Sub Division, Narowal

Construction of Road From Burewali Upto Link Road (Length = 2.00 KM) in District Narowal

Reference # CED/TFL 7208 (Dr. M Kashif)

Dated: 09-07-2025

Reference of the request letter # 121/NL

Dated: 08-07-2025

Tension Test Report (Page-3/8)

Date of Test 11-07-2025

Gauge Length 8 inches

Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kg)	Breaking Load (kg)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.367	3	0.371	0.110	0.108	2700	4200	54098	55151	84153	85790	1.3	16.3	3"/8
2	0.370	3	0.372	0.110	0.109	2800	4400	56102	56828	88160	89301	1.3	16.3	3"/8
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Note: Only 2 Samples for Tensile and 1 Samples for Bend test														

Bend Test

3 Bar Bend Test Through 180 Degree is Satisfactory

Test Performed and Verified by:

To,

Sub Divisional Officer
Highway Sub Division, Narowal
Construction of Road From Police Line to Chak Safdhar Via Takia Plot (Length = 1.40 KM)
in District Narowal

Reference # CED/TFL 7208 (Dr. M Kashif)
Reference of the request letter # 117/NL

Dated: 09-07-2025
Dated: 08-07-2025

Tension Test Report (Page-4/8)

Date of Test 11-07-2025
Gauge Length 8 inches
Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kg)	Breaking Load (kg)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.369	3	0.372	0.110	0.108	2800	4400	56102	56894	88160	89405	1.5	18.8	3"/8
2	0.364	3	0.369	0.110	0.107	2800	4300	56102	57647	86156	88529	1.2	15.0	3"/8
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Note: Only 2 Samples for Tensile and 1 Samples for Bend test														

Bend Test														
# 3 Bar Bend Test Through 180 Degree is Satisfactory														

Test Performed and Verified by:

To,

Sub Divisional Officer

Highway Sub Division, Narowal

Construction of Carpet Road From Narowal - Shakargarh Road to Village Dodhay & Panwan

(Length = 2.10 KM) in District Narowal

Reference # CED/TFL 7208 (Dr. M Kashif)

Dated: 09-07-2025

Reference of the request letter # 127/NL

Dated: 08-07-2025

Tension Test Report (Page-5/8)

Date of Test 11-07-2025

Gauge Length 8 inches

Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kg)	Breaking Load (kg)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.366	3	0.370	0.110	0.107	2700	4200	54098	55392	84153	86166	1.4	17.5	3"/8
2	0.369	3	0.372	0.110	0.108	2700	4200	54098	54855	84153	85330	1.4	17.5	3"/8
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Note: Only 2 Samples for Tensile and 1 Samples for Bend test														

Bend Test

3 Bar Bend Test Through 180 Degree is Satisfactory

Test Performed and Verified by:

To,

Sub Divisional Officer

Highway Sub Division, Narowal

Rehabilitation / Improvement of Road From Village Maloke to Village Dhaala, Total Length =4.10KM,
(Taken Up Length =0.90 KM) in District Narowal

Reference # CED/TFL 7208 (Dr. M Kashif)
Reference of the request letter # 123/NL

Dated: 09-07-2025

Dated: 08-07-2025

Tension Test Report (Page-6/8)

Date of Test 11-07-2025

Gauge Length 8 inches

Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kg)	Breaking Load (kg)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.365	3	0.370	0.110	0.107	2800	4400	56102	57519	88160	90387	1.4	17.5	3"/8
2	0.366	3	0.370	0.110	0.108	2700	4200	54098	55286	84153	86000	1.2	15.0	3"/8
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Note: Only 2 Samples for Tensile and 1 Samples for Bend test														

Bend Test

3 Bar Bend Test Through 180 Degree is Satisfactory

Test Performed and Verified by:

To,

Sub Divisional Officer
Highway Sub Division, Narowal
Restoration / Improvement of Road From Adda Qila Kalarwala (Narowal - Muridke Road) to
Baddomallhi Toll Plaza (New Laohre Road) (Length = 18.50 KM) in District Narowal

Reference # CED/TFL 7208 (Dr. M Kashif)
Reference of the request letter # 129/NL

Dated: 09-07-2025
Dated: 08-07-2025

Tension Test Report (Page-7/8)

Date of Test 11-07-2025
Gauge Length 8 inches
Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kg)	Breaking Load (kg)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.366	3	0.370	0.110	0.107	2700	4200	54098	55407	84153	86188	1.4	17.5	3"/8
2	0.372	3	0.373	0.110	0.109	2800	4500	56102	56530	90164	90853	1.4	17.5	3"/8
3	4.155	10	1.247	1.270	1.221	31200	52200	54146	56321	90590	94229	0.8	10.0	Plain
4	4.117	10	1.241	1.270	1.21	40800	77000	70806	74326	133628	140272	0.4	5.0	Plain
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Note: Only 4 Samples for Tensile and 2 Samples for Bend test														

Bend Test	
# 3 Bar Bend Test Through 180 Degree is Satisfactory	
# 10 Bar Bend Test Through 180 Degree is Satisfactory	

Test Performed and Verified by:

To,

Sub Divisional Officer

Highway Sub Division, Narowal

Restoration / Improvement of Circular Road Narowal (Length = 7.00 KM) in District Narowal

Reference # CED/TFL 7208 (Dr. M Kashif)
Reference of the request letter # 132/NL

Dated: 09-07-2025

Dated: 08-07-2025

Tension Test Report (Page-8/8)

Date of Test 11-07-2025

Gauge Length 8 inches

Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kg)	Breaking Load (kg)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.365	3	0.370	0.110	0.107	2700	4100	54098	55483	82149	84252	1.4	17.5	3"/8
2	0.367	3	0.370	0.110	0.108	2700	4200	54098	55212	84153	85885	1.4	17.5	3"/8
3	4.142	10	1.245	1.270	1.217	26600	42200	46163	48170	73235	76420	1.2	15.0	Plain
4	4.104	10	1.239	1.270	1.206	40400	74800	70111	73831	129810	136697	0.8	10.0	Plain
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Note: Only 4 Samples for Tensile and 2 Samples for Bend test														

Bend Test

3 Bar Bend Test Through 180 Degree is Satisfactory

10 Bar Bend Test Through 180 Degree is Satisfactory

Test Performed and Verified by:

Ref: CED/TFL/07/7210

Dated: 10-07-2025

Dated of Test: 11-07-2025 (Dr. M. Kashif)

To

Deputy Director (QCD)
Water and Sanitation Agency, Faisalabad
(M/s Madina RCC Pipe Manufacturing Factory Yasin Chowk 239-RB By-Pass
Road, Faisalabad)

Subject: - CALIBRATION OF HYDRAULIC JACK. (MARK: TFL/07/7210)

Reference to your Letter No. 248/DD (QCD)/WASA/2025, Dated: 25/06/2025 on the subject cited above. One Hydraulic Jack No. 29375 as received by us has been calibrated. The results are tabulated as under:


Total Range : Zero - 50 (Tonne)
Calibrated Range : Zero - 40 (Tonne)

Hydraulic Jack Reading (Tonne)		5	10	15	20	25	30	35	40
Calibrated Load	(kg)	5250	10300	15300	20300	25450	30300	35400	40450
	(Tonne)	5.25	10.30	15.30	20.30	25.45	30.30	35.40	40.45

1 Tonne = 1000 kg

Calibration Curve For Jack No. 29375

Calibrated Value (Tonne) = $1.0049 \times \text{Jack Reading (Tonne)} + 0.2339$



Test Performed and Verified by:

Ref: CED/TFL/07/7211

Dated: 10-07-2025

Dated of Test: 11-07-2025 (Dr. M. Kashif)

To

Mr. Riaz Ahmed (General Manager)
M/s National Technocommercial Services (Private) Limited
Lahore

Subject: - BREAKING LOAD TEST OF LUG No. MK-59 (NTS with Harding)
(Page # 1/2)

Reference to your Letter No. NTS/DC-Lug 59/DC/25-1, dated: 10/07/2025, on the subject cited above. Two Lugs with assembly as received by us have been tested. The results are tabulated as shown below:

Sr. No.	Diameter	Length	Breaking Load	Remarks
	(mm)	(mm)	(kg)	
1	44	66.50	13700	Lug Hook Failure
2	44	66.50	12500	Lug Hook Failure
-	-	-	-	-
Only two samples for Test				

Witnessed by: Muhammad Umar (Examiner (Mech), Pakistan Navy)

Test Performed and Verified by:

Ref: CED/TFL/07/7211

Dated: 10-07-2025

Dated of Test: 11-07-2025 (Dr. M. Kashif)

To

Mr. Riaz Ahmed (General Manager)
M/s National Technocommercial Services (Private) Limited
Lahore

Subject: - BREAKING LOAD TEST OF LUG) No. MK-43A (ATR) (NTS with Harding)
(Page # 2/2)

Reference to your Letter No. NTS/DC-Lug 43A/DC/25-2, dated: 10/07/2025, on the subject cited above. Two Lugs with assembly as received by us has been tested. The results are tabulated as shown below:

Sr. No.	Nominal Diameter	Length	Breaking Load	Remarks
	(mm)	(mm)	(kg)	
1	44	59.00	14200	Lug Hook Failure
2	44	59.00	12800	Lug Hook Failure
-	-	-	-	-
Only two samples for Test				

Witnessed by: Muhammad Umar (Examiner (Mech), Pakistan Navy)

Test Performed and Verified by: