

To,  
Mr. Muhammad Jamil Alam (Head Quality Assurance)  
FF Steel Ltd.  
Solar Project

Reference # CED/TFL  
Reference of the request letter #

7106

(Dr. Rizwan Riaz)

Dated: 19-06-2025  
Dated: 19-06-2025

**Tension Test Report**

(Page-1/2)

Date of Test 25-06-2025  
Gauge Length 2 inches  
Description Aluminium Rail Strips Tensile Test Report

Sr. No.	Designation	Size of Strip	X Section Area	Yield Load	Breaking Load	Yield Stress	Ultimate Stress	Elongation	% Elongation	Remarks
	(Inch)	(mm)	(mm <sup>2</sup> )	(kg)	(kg)	(MPa)	(MPa)	(inch)		
1	Aluminium Rail	2.20 x 26.10	57.42	1270	1430	217.0	244.3	0.2	10.0	-
-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-
Note: Only 1 Samples for Tensile and 0 Samples for Bend test										

Bend Test

Test Performed and Verified by:

To,  
 Mr. Muhammad Jamil Khan (Head Quality Assurance)  
 FF Steel Ltd.  
 Solar Project

Reference # CED/TFL **7106** (Dr. Rizwan Riaz)  
 Reference of the request letter # Nil

Dated: 19-06-2025  
 Dated: 19-06-2025

**Weight & Size Test Report** (Page – 2/2)

Date of Test 25-06-2025

Description Unit Weight and Size Test

Sr. No.	Designation	Weight	Length	Weight per Unit Length	Width	Height	Thickness	Remark
	(inch)	(g)	(mm)	(kg/m)	(mm)	(mm)	(mm)	
1	Aluminium Rail	137	151.4	0.90	40.1	50.0	2.20	-
-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-
Only one sample for Test								

Test Performed and Verified by:

To,

Lt. Col. Muhammad Foad Bashir Saeed (AD QA & QC MTL)  
M/s DHA Lahore  
Const of Bridge on Hudaira Drain Link Between Phase-VII to Village Karbath  
Witness by:Mr. Ahmad Hassan (DHA Lab) & Mr. Muhammad Ilyas (Sub Engr.)

Reference # CED/TFL **7107 & 7108** (Dr. Rizwan Riaz)  
Reference of the request letter # 408/241/32/Lab/11/137

Dated: 19-06-2025  
Dated: 19-06-2025

### Tension Test Report (Page -1/2)

Date of Test 25-06-2025  
Gauge length 600 mm  
Description Steel Strand Tensile Test as per ASTM A-416-94a

Sr. No.	Nominal Diameter	Nominal Weight	Measured weight	Yield strength clause (6.3)		Breaking strength clause (6.2)		Young's Modulus of Elasticity "E"	% Elongation	Remarks / Coil No.
	(mm)	(kg/1000m)	(kg/1000m)	(kg)	(kN)	(kg)	(kN)	GPa		
1	12.70 (1/2")	780.0	786.0	18000	176.58	18100	177.56	199	<3.50 Not ok	-
-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-
Only one samples for Test										

Note:

1. Modulus of Elasticity is based on nominal steel area of the steel strand vide clause 13.3 of ASTM – A416a
2. Load versus percentage strain graphs are attached

Test Performed and Verified by:

To,

Lt. Col. Muhammad Foad Bashir Saeed (AD QA & QC MTL)

M/s DHA Lahore

Const of Bridge on Hudiara Drain Link Between Phase-VII to Village Karbath

Witness by:Mr. Ahmad Hassan (DHA Lab) & Mr. Muhammad Ilyas (Sub Engr.)


Reference # CED/TFL **7107 & 7108** (Dr. Rizwan Riaz)

Dated: 19-06-2025

Reference of the request letter # 408/241/32/Lab/11/137

Dated: 19-06-2025

### Graph (Page – 2/2)



Test Performed and Verified by:

To,

Mr. Waqas Khan (Assistant Resident Engineer Package-01 PCP)  
MM Pakistan (Pvt.) Ltd.  
Strom Water Drainage Facilities at Wazirabad City  
(Mehboob Steel) Witness by: Mr. Muhammad Abdul Shoaib (Inspector, MM Paksitan Pvt. Ltd.)

Reference # CED/TFL 7115 (Dr. Usman Akmal)  
Reference of the request letter # MMP/WZD/SWD/10/2025

Dated: 20-06-2025  
Dated: 21-05-2025

### Tension Test Report (Page-1/1)

Date of Test 25-06-2025  
Gauge Length 8 inches  
Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in <sup>2</sup> )		Yield Load (kN)	Breaking Load (kN)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.357	3	0.365	0.110	0.105	27.00	38.20	55158	57850	78039	81847	1.7	21.3	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Note: Only 1 Samples for Tensile and 1 Samples for Bend test														

Bend Test
# 3 Bar Bend Test Through 180 Degree is Satisfactory

Test Performed and Verified by:

To,  
 Resident Engineer  
 Engineering Consultants Services Punjab  
 Construction of the Artwild Life Hospital Safari Zoo Lahore  
 (Kamran Steel)

Reference # CED/TFL 7116 (Dr. Usman Akmal)  
 Reference of the request letter # RE/ECSP/VHSZ/03

Dated: 20-06-2025  
 Dated: 02-06-2025

### Tension Test Report (Page-1/1)

Date of Test 25-06-2025  
 Gauge Length 8 inches  
 Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in <sup>2</sup> )		Yield Load (kN)	Breaking Load (kN)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.362	3	0.368	0.110	0.106	32.00	44.70	65373	67620	91318	94457	1.3	16.3	-
2	0.369	3	0.371	0.110	0.108	32.20	45.70	65781	66757	93361	94746	1.1	13.8	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

**Note: Only 2 Samples for Tensile and 1 Samples for Bend test**

Bend Test	
# 3 Bar Bend Test Through 180 Degree is Satisfactory	

Test Performed and Verified by:

Ref: CED/TFL/06/7123  
Dated of Test: 25-06-2025 (Dr. Usman Akmal)

Dated: 24-06-2025

To,

Mr. Manohar Lal (Resident Engineer),  
NESPAK (Pvt.) Ltd.  
Construction of Flyover at GT Road- Chan da Qila Chowk in District Gujranwala

Subject: - CALIBRATION OF PRESSURE GAUGE (MARK: TFL/06/7123) (Page -1/2)

Reference to your Letter No. 4834/103/CQF/ML/Lab/28, Dated: 23/06/2025 on the subject cited above. One Pressure Gauge No. AES 313 as received by us has been calibrated. The results are tabulated as under:


Total Range : Zero - 1000 (bar)  
Calibrated Range : Zero - 480 (bar)

Pressure Gauge Reading (bar)	60	120	180	240	300	360	420	480
Calibrated Load (kg)	13200	25600	37200	49600	61600	73600	86400	99000
Calibrated Pressure (bar)	65	127	184	246	305	365	428	490

The Ram Are use for Calibration = 198 cm<sup>2</sup>

**Calibration Cure for Pressure Gauge No. AES 313**

$$\text{Calibrated Value (bar)} = 1.0081 \times \text{Gauge Reading (bar)} + 4.0686$$



Test Performed and Verified by:

Ref: CED/TFL/06/7123

Dated: 24-06-2025

Dated of Test: 25-06-2025 (Dr. Usman Akmal)

To,

Mr. Manohar Lal (Resident Engineer),  
NESPAK (Pvt.) Ltd.

Construction of Flyover at GT Road- Chan da Qila Chowk in District Gujranwala

Subject: - CALIBRATION OF PRESSURE GAUGE (MARK: TFL/06/7123) (Page -2/2)

Reference to your Letter No. 4834/103/CQF/ML/Lab/28, Dated: 23/06/2025 on the subject cited above. One Pressure Gauge No. AES 314 as received by us has been calibrated. The results are tabulated as under:


Total Range : Zero - 1000 (bar)  
Calibrated Range : Zero - 480 (bar)

Pressure Gauge Reading (bar)	60	120	180	240	300	360	420	480
Calibrated Load (kg)	13200	25200	38000	50000	62600	75200	87200	100000
Calibrated Pressure (bar)	65	125	188	248	310	372	432	495

The Ram Are use for Calibration = 198 cm<sup>2</sup>

**Calibration Cure for Pressure Gauge No. AES 314**

$$\text{Calibrated Value (bar)} = 1.0238 \times \text{Gauge Reading (bar)} + 3.0426$$



Test Performed and Verified by:



To,  
 Mr. Kashif Shahzad (Manager Technical)  
 Gahribwal Cement Ltd.  
 -

Reference # CED/TFL 7125 (Dr. Usman Akmal)  
 Reference of the request letter # GCL/Purchase/UET/007

Dated: 24-06-2025  
 Dated: 24-06-2025

**Tension Test Report** (Page-1/1)

Date of Test 25-06-2025  
 Gauge Length 8 inches  
 Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (mm)	Actual Diameter (inch)	Area (in <sup>2</sup> )		Yield Load (kg)	Breaking Load (kg)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	4.250	32	1.261	1.250	1.249	37800	60400	66649	66718	106497	106608	1.3	16.3	-
2	4.263	32	1.263	1.250	1.253	37000	60600	65238	65104	106850	106629	1.3	16.3	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

**Note: Only 2 Samples for Tensile and 1 Samples for Bend test**

Bend Test	
32mm Bar Bend Test Through 180 Degree is Satisfactory	

Test Performed and Verified by:

To,

Mr. Muhammad Yasin (Project Manager)  
Hassan Construction Company  
Geniteam Head Office on Plant No. 30-B Zahoor Gulberg-2

Reference # CED/TFL 7126 (Dr. Usman Akmal)  
Reference of the request letter # HC/Const-30B/25/146

Dated: 24-06-2025  
Dated: 24-06-2025

### Tension Test Report (Page-1/1)

Date of Test 25-06-2025  
Gauge Length 8 inches  
Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in <sup>2</sup> )		Yield Load (kN)	Breaking Load (kN)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.369	3	0.371	0.110	0.108	36.00	46.50	73544	74673	94995	96452	1.2	15.0	-
2	0.372	3	0.373	0.110	0.109	36.00	46.50	73544	74088	94995	95697	1.2	15.0	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Note: Only 2 Samples for Tensile and 1 Samples for Bend test														

#### Bend Test

# 3 Bar Bend Test Through 180 Degree is Satisfactory

Test Performed and Verified by:

To,

Resident Engineer  
ESS-I-AAR Consultant  
Construction of Flyover at Nadirabad Phatak to Industrial Estate, Multan, Group-II,  
Construction of Flyover Bridge 3, Tehsil and District Multan

Reference # CED/TFL 7127 (Dr. Usman Akmal)  
Reference of the request letter # 551

Dated: 24-06-2025  
Dated: 16-06-2025

### Tension Test Report (Page-1/2)

Date of Test 25-06-2025  
Gauge Length 8 inches  
Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in <sup>2</sup> )		Yield Load (kN)	Breaking Load (kN)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.364	3	0.369	0.110	0.107	31.00	46.50	63330	65147	94995	97721	1.2	15.0	5 Star
2	0.365	3	0.369	0.110	0.107	31.20	47.00	63739	65404	96016	98525	1.1	13.8	5 Star
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Note: Only 2 Samples for Tensile and 1 Samples for Bend test														

#### Bend Test

# 3 Bar Bend Test Through 180 Degree is Satisfactory

Test Performed and Verified by:

To,  
 Resident Engineer  
 ESS-I-AAR Consultant  
 Construction of Flyover at Nadirabad Phatak to Industrial Estate, Multan, Group-II,  
 Construction of Flyover Bridge 3, Tehsil and District Multan

Reference # CED/TFL 7127 (Dr. Usman Akmal)  
 Reference of the request letter # 551

Dated: 24-06-2025  
 Dated: 16-06-2025

### Tension Test Report (Page-2/2)

Date of Test 25-06-2025  
 Gauge Length 8 inches  
 Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in <sup>2</sup> )		Yield Load (kg)	Breaking Load (kg)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	4.344	10	1.275	1.270	1.276	36000	56000	62476	62166	97184	96703	1	12.5	5 Star
2	4.350	10	1.276	1.270	1.278	37400	60800	64905	64487	105514	104834	1.3	16.3	5 Star
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Note: Only 2 Samples for Tensile and 1 Samples for Bend test

Bend Test
# 10 Bar Bend Test Through 180 Degree is Satisfactory

Test Performed and Verified by:

To,  
 Sub Divisional Officer  
 Highway Sub Division, Depalpur  
 Restoration / Improvement of Kasur Khuddian Depalpur Road in District Okara I/C Bypass  
 L=38.85 KM, District Okara

Reference # CED/TFL 7128 (Dr. Usman Akmal)  
 Reference of the request letter # 122/D

Dated: 24-06-2025  
 Dated: 29-04-2025

# **Tension Test Report** (Page-1/2)

Date of Test 25-06-2025  
 Gauge Length 8 inches  
 Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in <sup>2</sup> )		Yield Load (kN)	Breaking Load (kN)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.351	3	0.362	0.110	0.103	29.00	43.20	59244	63251	88253	94222	0.8	10.0	-
2	0.348	3	0.361	0.110	0.102	28.50	43.20	58223	62616	88253	94912	1.2	15.0	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Note: Only 2 Samples for Tensile and 2 Samples for Bend test														

Bend Test	
# 3 Bar Bend Test Through 180 Degree is Satisfactory	
# 3 Bar Bend Test Through 180 Degree is Satisfactory	

Test Performed and Verified by:

To,

Sub Divisional Officer  
Highway Sub Division, Depalpur  
Restoration / Improvement of Kasur Khuddian Depalpur Road in District Okara I/C Bypass  
L=38.85 KM, District Okara

Reference # CED/TFL 7128 (Dr. Usman Akmal)  
Reference of the request letter # 122/D

Dated: 24-06-2025  
Dated: 29-04-2025

### Tension Test Report (Page-2/2)

Date of Test 25-06-2025  
Gauge Length 8 inches  
Description Plain Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in <sup>2</sup> )		Yield Load (kg)	Breaking Load (kg)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	4.246	10	1.260	1.270	1.248	26800	43400	46510	47339	75318	76660	1.9	23.8	-
2	4.204	10	1.254	1.270	1.235	25600	43200	44427	45673	74971	77073	2	25.0	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Note: Only 2 Samples for Tensile and 2 Samples for Bend test														

Bend Test	
# 10 Bar Bend Test Through 180 Degree is Satisfactory	
# 10 Bar Bend Test Through 180 Degree is Satisfactory	

Test Performed and Verified by:

To,

Mr. Kamlesh Kumar (XEN)

Garrison Engineer (A)-I Bwp

CA No. ENC-A-68/2025 Construction of 8 x Sldrs Flats (G+3) Block No.39 MHS Gar Bwp

Reference # CED/TFL 7129 (Dr. Usman Akmal)

Dated: 24-06-2025

Reference of the request letter # 6400-ENC-68/13/E-6

Dated: 18-04-2025

### Tension Test Report (Page-1/1)

Date of Test 25-06-2025

Gauge Length 8 inches

Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in <sup>2</sup> )		Yield Load (kN)	Breaking Load (kN)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.375	3	0.375	0.110	0.11	25.70	35.50	52503	52358	72523	72323	1.6	20.0	3"/8
2	0.380	3	0.377	0.110	0.112	26.20	35.50	53524	52662	72523	71354	1.5	18.8	3"/8
3	0.360	3	0.367	0.110	0.106	31.2	45	63739	66244	91931	95544	1.4	17.5	3"/8
4	0.369	3	0.372	0.110	0.108	31.7	45.7	64760	65708	93361	94727	1.3	16.3	3"/8
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Note: Only 4 Samples for Tensile and 0 Samples for Bend test														

#### Bend Test

Test Performed and Verified by:

To,

Mr. Haroon Ur Rasheed (XEN)

GE (Const) SSD Gwa

CA No. CEA/CZ-33/2025 Construction of 1 x Qtr Gd With Kote and Stores (D/S) for Regt No. 2 at SSD

Reference # CED/TFL 7130 (Dr. Usman Akmal)  
Reference of the request letter # 6123/16/E-6

Dated: 24-06-2025

Dated: 20-05-2025

### Tension Test Report (Page-1/1)

Date of Test 25-06-2025

Gauge Length 8 inches

Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in <sup>2</sup> )		Yield Load (kN)	Breaking Load (kN)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.373	3	0.374	0.110	0.11	31.70	46.00	64760	64961	93973	94265	1.4	17.5	3"/8
2	0.364	3	0.369	0.110	0.107	31.20	45.00	63739	65526	91931	94509	1.1	13.8	3"/8
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Note: Only 2 Samples for Tensile and 0 Samples for Bend test														

Bend Test														

Test Performed and Verified by:



Gwa

To,

Mr. Kamlesh Kumar (XEN)

Garrison Engineer (A)-I Bwp

CA No. ENC-A-68/2025 Construction of 8 x Sldrs Flats (G+3) Block No.39 MHS Gar Bwp

Reference # CED/TFL 7129 (Dr. Usman Akmal)

Dated: 24-06-2025

Reference of the request letter # 6400-ENC-68/13/E-6

Dated: 18-04-2025

### Tension Test Report (Page-1/1)

Date of Test 25-06-2025

Gauge Length 8 inches

Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in <sup>2</sup> )		Yield Load (kN)	Breaking Load (kN)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.375	3	0.375	0.110	0.11	25.70	35.50	52503	52358	72523	72323	1.6	20.0	3"/8
2	0.380	3	0.377	0.110	0.112	26.20	35.50	53524	52662	72523	71354	1.5	18.8	3"/8
3	0.360	3	0.367	0.110	0.106	31.2	45	63739	66244	91931	95544	1.4	17.5	3"/8
4	0.369	3	0.372	0.110	0.108	31.7	45.7	64760	65708	93361	94727	1.3	16.3	3"/8
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Note: Only 4 Samples for Tensile and 0 Samples for Bend test														

#### Bend Test

Test Performed and Verified by:

To,

Mr. Adeel Basharat (General Manager, Engineering)  
Sufi City  
Construction of Negin Commercial at Sufi City Housing Society, Mandi Bahuddin

Reference # CED/TFL 7134 (Dr. Usman Akmal)  
Reference of the request letter # Sufi/2025

Dated: 25-06-2025  
Dated: 24-06-2025

### Tension Test Report (Page-1/1)

Date of Test 25-06-2025  
Gauge Length 8 inches  
Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in <sup>2</sup> )		Yield Load (kN)	Breaking Load (kN)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.372	3	0.373	0.110	0.109	32.20	49.50	65781	66204	101124	101774	1.1	13.8	-
2	0.380	3	0.377	0.110	0.112	32.20	51.50	65781	64874	105209	103758	1.2	15.0	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Note: Only 2 Samples for Tensile and 1 Samples for Bend test														

#### Bend Test

# 3 Bar Bend Test Through 180 Degree is Satisfactory

Test Performed and Verified by:

To,

Proprieter

M/s Malik Taj Din Steel Industry (MTS)

Witness by: Muhammad Shahid Latif (Senior Lab Technician MTS)

Reference # CED/TFL 7135 (Dr. Usman Akmal)

Dated: 25-06-2025

Reference of the request letter # Nil

Dated: 25-06-2025

### Tension Test Report (Page-1/1)

Date of Test 25-06-2025

Gauge Length 8 inches

Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in <sup>2</sup> )		Yield Load (kg)	Breaking Load (kg)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	3.976	10	1.220	1.270	1.168	32200	46600	55881	60739	80871	87901	1.5	18.8	-
2	3.961	10	1.217	1.270	1.164	33800	48600	58658	64005	84342	92031	1.6	20.0	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Note: Only 2 Samples for Tensile and 1 Samples for Bend test														

#### Bend Test

# 10 Bar Bend Test Through 180 Degree is Satisfactory

Test Performed and Verified by:

To,  
 Engr. Shoukat Ali Rana (Project Manager)  
 Orbit Developers Pvt. Ltd.  
 The Springs 47, Gulberg Lahore

Reference # CED/TFL 7137 (Dr. Wasim Abbas)  
 Reference of the request letter # Nil

Dated: 25-06-2025  
 Dated: 25-06-2025

### Tension Test Report (Page-1/1)

Date of Test 25-06-2025  
 Gauge Length 8 inches  
 Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in <sup>2</sup> )		Yield Load (kN)	Breaking Load (kN)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.364	3	0.369	0.110	0.107	31.20	47.00	63739	65556	96016	98754	1.1	13.8	-
2	0.369	3	0.372	0.110	0.109	33.20	49.00	67824	68747	100102	101464	0.9	11.3	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Note: Only 2 Samples for Tensile and 1 Samples for Bend test

Bend Test														
# 3 Bar Bend Test Through 180 Degree is Satisfactory														

Test Performed and Verified by:

Ref: CED/TFL/07/7200

Dated: 08-07-2025

Dated of Test: 09-07-2025 (Dr. Usman Akmal)

To,

**Resident Engineer (Nespak RRR)  
NESPAK (Pvt.) Ltd.**

**Construction of Rawalpindi Ring Road (RRR) (38.3 KM) Main Carriageway  
(MCW) From Baanth (N-5) to thaliana (Group-1)**

**Subject: - CALIBRATION OF PRESSURE GAUGE (MARK: TFL/07/7200) (Page -1/2)**

Reference to your Letter No. 4713/RRR/IUK/25/236, Dated: 07/07/2025 on the subject cited above. One Pressure Gauge No. SF409 as received by us has been calibrated. The results are tabulated as under:


**Total Range : Zero - 1000 (bar)**  
**Calibrated Range : Zero - 480 (bar)**

Pressure Gauge Reading (bar)	10	40	80	120	160	200	240	280	320	360	400
Calibrated Load (kg)	0	6000	14600	22200	30500	38000	47100	54500	63000	70700	78800
Calibrated Pressure (bar)	0	30	72	110	151	188	233	270	312	350	390

The Ram Area use for Calibration = 198 cm<sup>2</sup>

**Calibration Cure for Pressure Gauge No. SF 409**

Calibrated Value (bar) = 1.0011 x Gauge Reading (bar) - 9.5741



Test Performed and Verified by:

Ref: CED/TFL/07/7200

Dated: 08-07-2025

Dated of Test: 09-07-2025 (Dr. Usman Akmal)

To,

**Resident Engineer (Nespak RRR)**

**NESPAK (Pvt.) Ltd.**

**Construction of Rawalpindi Ring Road (RRR) (38.3 KM) Main Carriageway  
(MCW) From Baanth (N-5) to thaliana (Group-1)**

**Subject: - CALIBRATION OF PRESSURE GAUGE (MARK: TFL/07/7200) (Page -2/2)**

Reference to your Letter No. 4713/RRR/IUK/25/236, Dated: 07/07/2025 on the subject cited above. One Pressure Gauge No. SF410 as received by us has been calibrated. The results are tabulated as under:


**Total Range : Zero - 1000 (bar)**  
**Calibrated Range : Zero - 480 (bar)**

Pressure Gauge Reading (bar)	10	40	80	120	160	200	240	280	320	360	400
Calibrated Load (kg)	0	6700	14700	22600	30500	38100	46600	54300	62300	70500	78400
Calibrated Pressure (bar)	0	33	73	112	151	189	231	269	309	349	388

The Ram Area use for Calibration = 198 cm<sup>2</sup>

**Calibration Cure for Pressure Gauge No. SF410**

Calibrated Value (bar) = 0.9899 x Gauge Reading (bar) - 7.6494



Test Performed and Verified by: