

To,

Mr. Manohar Lal (Resident Engineer)

Nespak (Pvt.) Ltd.

Construction of Flyover at GT Road-Chan da Qila Chowk in District Gujranwala
(Sheikhoo Steel)

Reference # CED/TFL 7044 (Dr. Rizwan Riaz)
Reference of the request letter # 4834/103/CQF/ML/Lab/20

Dated: 30-05-2025

Dated: 26-05-2025

Tension Test Report (Page-1/4)

Date of Test 27-06-2025

Gauge Length 8 inches

Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kg)	Breaking Load (kg)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	5.279	11	1.405	1.560	1.551	45400	64800	64142	64509	91551	92074	1.5	18.8	-
2	5.335	11	1.413	1.560	1.568	47600	66600	67250	66919	94094	93631	1.7	21.3	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Note: Only 2 Samples for Tensile and 1 Samples for Bend test														

Bend Test

11 Bar Bend Test Through 180 Degree is Satisfactory

Test Performed and Verified by:

To,

Mr. Manohar Lal (Resident Engineer)

Nespak (Pvt.) Ltd.

Construction of Flyover at GT Road-Chan da Qila Chowk in District Gujranwala
(AK Steel)

Reference # CED/TFL 7044 (Dr. Rizwan Riaz)

Dated: 30-05-2025

Reference of the request letter # 4834/103/CQF/ML/Lab/17

Dated: 23-05-2025

Tension Test Report (Page-2/4)

Date of Test 27-06-2025

Gauge Length 8 inches

Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kg)	Breaking Load (kg)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.366	3	0.370	0.110	0.107	4280	5170	85756	87762	103588	106012	0.6	7.5	-
2	0.366	3	0.370	0.110	0.108	4400	5170	88160	90071	103588	105834	0.6	7.5	-
3	4.150	10	1.246	1.270	1.219	36600	51000	63517	66150	88507	92176	1.4	17.5	-
4	4.194	10	1.253	1.270	1.232	33400	48800	57963	59733	84689	87275	1.7	21.3	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Note: Only 4 Samples for Tensile and 2 Samples for Bend test														

Bend Test

3 Bar Bend Test Through 180 Degree is Satisfactory

10 Bar Bend Test Through 180 Degree is Satisfactory

Test Performed and Verified by:

To,

Mr. Manohar Lal (Resident Engineer)

Nespak (Pvt.) Ltd.

Construction of Flyover at GT Road-Chan da Qila Chowk in District Gujranwala

(AK Steel)

Reference # CED/TFL

7044 (Dr. Rizwan Riaz)

Dated: 30-05-2025

Reference of the request letter #

4834/103/CQF/ML/Lab/23

Dated: 27-05-2025

Tension Test Report

(Page-3/4)

Date of Test 27-06-2025

Gauge Length 8 inches

Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kg)	Breaking Load (kg)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	5.094	11	1.381	1.560	1.497	45200	66400	63859	66549	93811	97762	1.7	21.3	-
2	5.187	11	1.393	1.560	1.524	42200	65000	59621	61024	91833	93995	1.6	20.0	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Note: Only 2 Samples for Tensile and 1 Samples for Bend test														

Bend Test

11 Bar Bend Test Through 180 Degree is Satisfactory

Test Performed and Verified by:

To,

Mr. Manohar Lal (Resident Engineer)

Nespak (Pvt.) Ltd.

Construction of Flyover at GT Road-Chan da Qila Chowk in District Gujranwala

(SJ Steel)

Reference # CED/TFL

7044 (Dr. Rizwan Riaz)

Dated: 30-05-2025

Reference of the request letter #

4834/103/CQF/ML/Lab/24

Dated: 30-05-2025

Tension Test Report

(Page-4/4)

Date of Test 27-06-2025

Gauge Length 8 inches

Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kg)	Breaking Load (kg)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	4.493	10	1.296	1.270	1.32	47400	63400	82260	79136	110026	105848	1.4	17.5	-
2	4.495	10	1.297	1.270	1.321	47600	63400	82607	79423	110026	105787	1.3	16.3	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Note: Only 2 Samples for Tensile and 1 Samples for Bend test														

Bend Test

10 Bar Bend Test Through 180 Degree is Satisfactory

Test Performed and Verified by:

To,

Mr. Shahbaz Khan (Resident Engineer)
EA Consulting (Pvt.) Ltd.
Construction of Peshawar Northern Bypass Package-II

Reference # CED/TFL **7095** (Dr. Rizwan Riaz)
Reference of the request letter # PNBP/EA/RE-2/25/598

Dated: 19-06-2025

Dated: 17-06-2025

Tension Test Report (Page -1/4)

Date of Test 27-06-2025

Gauge length 600 mm

Description Steel Strand Tensile Test as per ASTM A-416

Sr. No.	Nominal Diameter	Nominal Weight	Measured weight	Yield strength clause (6.3)		Breaking strength clause (6.2)		Young's Modulus of Elasticity "E"	% Elongation	Remarks / Coil No.
	(mm)	(kg/1000m)	(kg/1000m)	(kg)	(kN)	(kg)	(kN)	GPa		
1	12.70 (1/2")	780.0	785.0	17800	174.62	19600	192.28	205	>3.50	xx
2	12.70 (1/2")	780.0	787.0	17800	174.62	19300	189.33	210	>3.50	xx
3	12.70 (1/2")	780.0	788.0	17300	169.71	19900	195.22	202	>3.50	xx
-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	
Only three samples for Test										

Note:

1. Modulus of Elasticity is based on nominal steel area of the steel strand vide clause 13.3 of ASTM – A416a
2. Load versus percentage strain graphs are attached

Test Performed and Verified by:


To,

Mr. Shahbaz Khan (Resident Engineer)
EA Consulting (Pvt.) Ltd.
Construction of Peshawar Northern Bypass Package-II

Reference # CED/TFL **7095** (Dr. Rizwan Riaz)
Reference of the request letter # PNBP/EA/RE-2/25/598

Dated: 19-06-2025
Dated: 17-06-2025

Graph (Page – 2/4)



Test Performed and Verified by:


To,

Mr. Shahbaz Khan (Resident Engineer)
EA Consulting (Pvt.) Ltd.
Construction of Peshawar Northern Bypass Package-II

Reference # CED/TFL **7095** (Dr. Rizwan Riaz)
Reference of the request letter # PNB/EA/RE-2/25/598

Dated: 19-06-2025
Dated: 17-06-2025

Graph (Page – 3/4)



Test Performed and Verified by:

To,

Mr. Shahbaz Khan (Resident Engineer)

EA Consulting (Pvt.) Ltd.

Construction of Peshawar Northern Bypass Package-II


Reference # CED/TFL **7095** (Dr. Rizwan Riaz)

Dated: 19-06-2025

Reference of the request letter # PNB/EA/RE-2/25/598

Dated: 17-06-2025

Graph (Page – 4/4)



Test Performed and Verified by:

To,
 Sub Divisional Officer
 Buildings Sub Division C.M. Sectt: Lahore
 Addition / Alteration and Improvement Work in GOR-1, Lahore

Reference # CED/TFL 7124 (Dr. Rizwan Riaz)
 Reference of the request letter # SDO/CMS/1459

Dated: 24-06-2025
 Dated: 10-05-2025

Tension Test Report (Page-1/1)

Date of Test 27-06-2025
 Gauge Length 8 inches
 Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load	Breaking Load	Yield Stress (psi)		Ultimate Stress (psi)		Elongation	% Elongation	Remarks
				Nominal	Actual	(kN)	(kN)	Nominal	Actual	Nominal	Actual	(inch)		
1	0.382	3	0.378	0.110	0.112	32.00	48.50	65373	64021	99081	97031	1.1	13.8	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Note: Only 1 Samples for Tensile and 1 Samples for Bend test														

Bend Test														
# 3 Bar Bend Test Through 180 Degree is Satisfactory														

Test Performed and Verified by:

To,

Mr. Adeel Khaliq (XEN)
Garrison Engr (Svcs) Kharian Cantt.
Extension of Roadway for Main Entrance Bridge at Khn Cantt

Reference # CED/TFL 7136 (Dr. Rizwan Riaz)
Reference of the request letter # 2000/KDP/25/E-2

Dated: 25-06-2025
Dated: 02-06-2025

Tension Test Report (Page-1/1)

Date of Test 27-06-2025
Gauge Length 8 inches
Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kN)	Breaking Load (kN)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.366	3	0.370	0.110	0.108	31.50	45.70	64351	65837	93361	95516	1.1	13.8	3"/8
2	0.389	3	0.382	0.110	0.114	51.50	62.50	105209	101151	127681	122756	0.6	7.5	3"/8
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Note: Only 2 Samples for Tensile and 1 Samples for Bend test														

Bend Test														
# 3 Bar Bend Test Through 180 Degree is Satisfactory														

Test Performed and Verified by:

To,

Mr. Manohar Lal (Resident Engineer)

Nespak (Pvt.) Ltd.

Construction of Flyover at GT Road-Chan da Qila Chowk in District Gujranwala

(SJ Steel)

Reference # CED/TFL

7138 (Dr. Rizwan Riaz)

Dated: 25-06-2025

Reference of the request letter #

4834/103/CQF/ML/Lab/27

Dated: 23-06-2025

Tension Test Report

(Page-1/3)

Date of Test 27-06-2025

Gauge Length 8 inches

Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kg)	Breaking Load (kg)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	5.275	11	1.405	1.560	1.55	52400	64000	74032	74504	90421	90997	1.6	20.0	-
2	5.333	11	1.412	1.560	1.567	55000	66200	77705	77359	93529	93112	1.6	20.0	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Note: Only 2 Samples for Tensile and 1 Samples for Bend test														

Bend Test

11 Bar Bend Test Through 180 Degree is Satisfactory

Test Performed and Verified by:

To,

Mr. Manohar Lal (Resident Engineer)

Nespak (Pvt.) Ltd.

Construction of Flyover at GT Road-Chan da Qila Chowk in District Gujranwala

(AK Supreme Steel)

Reference # CED/TFL **7138** (Dr. Rizwan Riaz)

Dated: 25-06-2025

Reference of the request letter # 4834/103/CQF/ML/Lab/25

Dated: 23-06-2025

Tension Test Report (Page-2/3)

Date of Test 27-06-2025

Gauge Length 8 inches

Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kg)	Breaking Load (kg)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	4.175	10	1.250	1.270	1.227	34600	51400	60046	62155	89201	92334	1.4	17.5	-
2	4.169	10	1.249	1.270	1.225	33600	51200	58311	60450	88854	92114	1.4	17.5	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Note: Only 2 Samples for Tensile and 1 Samples for Bend test														

Bend Test

10 Bar Bend Test Through 180 Degree is Satisfactory

Test Performed and Verified by:

To,

Mr. Manohar Lal (Resident Engineer)

NESPAK (Pvt.) Ltd.

Construction of Flyover at GT Road-Chan da Qila Chowk in District Gujranwala

Reference # CED/TFL **7138** (Dr. Rizwan Riaz)

Dated: 25-06-2025

Reference of the request letter # 4834/103/CQF/ML/Lab/29

Dated: 24-06-2025

Tension Test Report (Page -3/3)

Date of Test 27-06-2025

Gauge length 600 mm

Description Steel Strand Tensile Test as per ASTM A-416

Sr. No.	Nominal Diameter	Nominal Weight	Measured weight	Yield strength clause (6.3)		Breaking strength clause (6.2)		% Elongation	Remarks / Coil No.
	(mm)	(kg/1000m)	(kg/1000m)	(kg)	(kN)	(kg)	(kN)		
1	12.70 (1/2")	780.0	787.0	17500	171.68	19600	192.28	>3.50	xx
2	12.70 (1/2")	780.0	790.0	17800	174.62	19200	188.35	>3.50	xx
3	12.70 (1/2")	780.0	786.0	17500	171.68	19200	188.35	>3.50	xx
4	12.70 (1/2")	780.0	786.0	17900	175.60	19500	191.30	>3.50	xx
5	12.70 (1/2")	780.0	786.0	17700	173.64	19400	190.31	>3.50	xx
6	12.70 (1/2")	780.0	789.0	18200	178.54	19400	190.31	>3.50	xx
Only six samples for Test									

Note:

1. Modulus of Elasticity is based on nominal steel area of the steel strand vide clause 13.3 of ASTM – A416a
2. Load versus percentage strain graphs are attached

Test Performed and Verified by:

To,

Assistant Resident Engineer (16 City of Project Package # 1, Jhelum)
MM Pakistan (Pvt.) Ltd.
Construction of Kala Gujran Park in Jhelum City

Reference # CED/TFL 7139 (Dr. Rizwan Riaz)
Reference of the request letter # ARE/JHE-KGP/MC-35

Dated: 25-06-2025
Dated: 14-03-2025

Tension Test Report (Page-1/1)

Date of Test 27-06-2025
Gauge Length 8 inches
Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kN)	Breaking Load (kN)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.371	3	0.372	0.110	0.109	33.50	44.20	68437	69084	90296	91149	1.0	12.5	-
2	0.371	3	0.373	0.110	0.109	34.20	44.50	69867	70461	90909	91681	1.0	12.5	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Note: Only 2 Samples for Tensile and 1 Samples for Bend test														

Bend Test

3 Bar Bend Test Through 180 Degree is Satisfactory

Test Performed and Verified by:

To,

Mr. M. Imran Tipu (Managing Partner)
M/s A. Rehman Construction Company
Construction of TCF Vocational Room at Maam Campus, Galewal, Bahawalpur

Reference # CED/TFL 7140 (Dr. Rizwan Riaz)
Reference of the request letter # 83/25

Dated: 25-06-2025
Dated: 15-05-2025

Tension Test Report (Page-1/1)

Date of Test 27-06-2025
Gauge Length 8 inches
Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load	Breaking Load	Yield Stress (psi)		Ultimate Stress (psi)		Elongation	% Elongation	Remarks
				Nominal	Actual	(kN)	(kN)	Nominal	Actual	Nominal	Actual	(inch)		
1	0.406	3	0.390	0.110	0.119	31.50	45.50	64351	59310	92952	85670	1.1	13.8	3"/8
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Note: Only 1 Samples for Tensile and 0 Samples for Bend test														

Bend Test

Test Performed and Verified by:

To,
 Proprietor
 Malik Taj Din Steel Industry (MTS)
 Mr. Muhammad Shaid (Representative Malik Taj Din Steel)

Reference # CED/TFL 7145 (Dr. Rizwan Riaz)
 Reference of the request letter # Nil

Dated: 27-06-2025
 Dated: 27-06-2025

Tension Test Report (Page-1/1)

Date of Test 27-06-2025
 Gauge Length 8 inches
 Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kg)	Breaking Load (kg)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	4.307	10	1.269	1.270	1.266	51000	61000	88507	88811	105861	106225	0.9	11.3	-
2	4.245	10	1.260	1.270	1.247	48400	58800	83995	85529	102043	103907	1.3	16.3	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Note: Only 2 Samples for Tensile and 1 Samples for Bend test

Bend Test														
# 10 Bar Bend Test Through 180 Degree is Satisfactory														

Test Performed and Verified by:

To,
 Proprietor
 Malik Taj Din Steel Industry (MTS)
 Mr. Muhammad Shaid (Representative Malik Taj Din Steel)

Reference # CED/TFL 7146 (Dr. Rizwan Riaz)
 Reference of the request letter # Nil

Dated: 27-06-2025
 Dated: 27-06-2025

Tension Test Report (Page-1/1)

Date of Test 27-06-2025
 Gauge Length 8 inches
 Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kg)	Breaking Load (kg)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	4.305	10	1.269	1.270	1.265	33600	52000	58311	58541	90243	90599	1.5	18.8	-
2	4.306	10	1.269	1.270	1.265	33000	50800	57269	57485	88160	88493	1.6	20.0	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Note: Only 2 Samples for Tensile and 1 Samples for Bend test

Bend Test	
# 10 Bar Bend Test Through 180 Degree is Satisfactory	

Test Performed and Verified by: