

Ref: CED/TFL/05/6939

Dated: 12-05-2025

Dated of Test: 15-05-2025

To

Mr. Aamir Shahzad
Material Engineer
Fazaia Housing Scheme Gujranwala.
Development Works Phase-I (Eagle Block) Fazaia Housing Scheme Gujranwala

Subject: **TESTING OF R.C.C. PIPE**

Reference to your letter no: FHSG/PMO/6015/Dev on dated 12.05.2025 on the subject cited above. Three R.C.C. Pipes as received by us has been tested. The results are tabulated as under.

Sr. No	Nominal Size	Total Length	Loaded Length	External Diameter	Internal Diameter	Wall Thickness	Proof load	Ultimate Load	D-Load (0.01 inch)	D-Load Ultimate
	(inch)	(inch)	(inch)	(inch)	(inch)	(inch)	(kg)	(kg)	Lbs/Linear foot/foot	Lbs/Linear foot/foot
1	12	93.1	87.3	16	11.88	2.06	7700	13000	2357	3979
2	15	93.4	88.1	19.5	15.18	2.16	5700	7000	1353	1662
3	18	93.6	86.5	23.1	18.38	2.36	8500	14000	1697	2795

Test Performed and Verified by:

To,

Mr. Manohar Lal (Resident Engineer)

NESPAK (Pvt.) Ltd.

Dualization of Road from Gujranwala to M-2 Interchange at Kot Sarwar via Hafizabad Km

6.20 to Km 80.35 Length 74.15 Km in District Gujranwala & Hafizabad

Reference # CED/TFL **6942** (Dr. Ali Ahmed)

Dated: 12-05-2025

Reference of the request letter # SA-466F/103/GH/ML/Lab/108

Dated: 28-04-2025

Tension Test Report (Page -1/4)

Date of Test 15-05-2025

Gauge length 600 mm

Description Steel Strand Tensile Test as per ASTM A-416-94a

Sr. No.	Nominal Diameter	Nominal Weight	Measured weight	Yield strength clause (6.3)		Breaking strength clause (6.2)		Young's Modulus of Elasticity "E"	% Elongation	Remarks / Coil No.
	(mm)	(kg/1000m)	(kg/1000m)	(kg)	(kN)	(kg)	(kN)	GPa		
1	12.70 (1/2")	780.0	777.0	17700	173.64	19600	192.28	199	>3.50	-
2	12.70 (1/2")	780.0	778.0	17700	173.64	19300	189.33	198	>3.50	-
3	12.70 (1/2")	780.0	779.0	17600	172.66	20000	196.20	198	>3.50	-
-	-	-	-	-	-	-	-	-	-	-
Only Three samples for Test										

Note:

1. Modulus of Elasticity is based on nominal steel area of the steel strand vide clause 13.3 of ASTM – A416a
2. Load versus percentage strain graphs are attached

Test Performed and Verified by:

To,

Mr. Manohar Lal (Resident Engineer)

NESPAK (Pvt.) Ltd.

Dualization of Road from Gujranwala to M-2 Interchange at Kot Sarwar via Hafizabad Km
6.20 to Km 80.35 Length 74.15 Km in District Gujranwala & Hafizabad


Reference # CED/TFL **6942** (Dr. Ali Ahmed)

Dated: 12-05-2025

Reference of the request letter # SA-466F/103/GH/ML/Lab/108

Dated: 28-04-2025

Graph (Page – 2/4)



Test Performed and Verified by:

To,

Mr. Manohar Lal (Resident Engineer)

NESPAK (Pvt.) Ltd.

Dualization of Road from Gujranwala to M-2 Interchange at Kot Sarwar via Hafizabad Km
6.20 to Km 80.35 Length 74.15 Km in District Gujranwala & Hafizabad


Reference # CED/TFL **6942** (Dr. Ali Ahmed)

Dated: 12-05-2025

Reference of the request letter # SA-466F/103/GH/ML/Lab/108

Dated: 28-04-2025

Graph (Page – 3/4)



Test Performed and Verified by:

To,

Mr. Manohar Lal (Resident Engineer)

NESPAK (Pvt.) Ltd.

Dualization of Road from Gujranwala to M-2 Interchange at Kot Sarwar via Hafizabad Km
6.20 to Km 80.35 Length 74.15 Km in District Gujranwala & Hafizabad


Reference # CED/TFL **6942** (Dr. Ali Ahmed)

Dated: 12-05-2025

Reference of the request letter # SA-466F/103/GH/ML/Lab/108

Dated: 28-04-2025

Graph (Page – 4/4)



Test Performed and Verified by:

Ref: CED/TFL/05/6951

Dated: 13-05-2025

Dated of Test: 15-05-2025

To


Assistant Director (QCD)
WASA, Lahore

Subject: - CALIBRATION OF HYDRAULIC JACK (MARK: TFL/05/6951) (Page -1/1)

Reference to your Letter No. QCD/2082, dated: 12/05/2025 on the subject cited above. One Hydraulic Jack with gauge as received by us has been calibrated. The results are tabulated as under:

Total Range : Zero - 40000 (kg)
Calibrated Range : Zero - 40000 (kg)

Hydraulic Jack Reading (kg)	2000	5000	10000	15000	20000	25000	30000	35000	40000
Calibrated Load (kg)	0	3100	7700	12800	18200	23500	29100	34500	39700



Test Performed and Verified by:

To,

Mr. Muhammad Yasin (Project Manager)
Hassan Construction Company
Geniteam Head Office on Plot No. 30-B Zahoor Gulberg-2

Reference # CED/TFL 6955 (Dr. Ali Ahmad)
Reference of the request letter # HC/Const-30B/25/145

Dated: 14-05-2025
Dated: 14-05-2025

Tension Test Report (Page-1/1)

Date of Test 15-05-2025
Gauge Length 8 inches
Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kN)	Breaking Load (kN)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.363	3	0.368	0.110	0.107	37.50	47.00	76609	79080	96016	99113	0.9	11.3	-
2	0.368	3	0.371	0.110	0.108	39.00	48.70	79673	81136	99489	101316	0.9	11.3	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Note: Only 2 Samples for Tensile and 1 Samples for Bend test														

Bend Test
3 Bar Bend Test Through 180 Degree is Satisfactory

Test Performed and Verified by:

To,

Engr. Arfan Ullah (Assistant Engineer Civil)
National Skills University Islamabad
Construction of Administration Block at National Skills University Islamabad Muridke Campus
(Ground Floor Beam & Slab)

Reference # CED/TFL 6956 (Dr. Ali Ahmad)
Reference of the request letter # NSU/AdminBlock/2023/MC/17

Dated: 14-05-2025
Dated: 17-03-2025

Tension Test Report (Page-1/1)

Date of Test 15-05-2025
Gauge Length 8 inches
Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kN)	Breaking Load (kN)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.370	3	0.372	0.110	0.109	34.50	53.70	70480	71310	109704	110996	0.8	10.0	-
2	0.366	3	0.370	0.110	0.107	32.20	50.00	65781	67332	102145	104553	0.9	11.3	-
3	0.368	3	0.371	0.110	0.108	31.7	50.7	64760	65798	103575	105235	0.9	11.3	-
4	0.366	3	0.370	0.110	0.108	33.5	50.2	68437	69939	102554	104805	0.9	11.3	-
5	0.369	3	0.372	0.110	0.108	34.5	52	70480	71455	106231	107700	1.1	13.75	-
6	0.369	3	0.371	0.110	0.108	35.5	53.5	72523	73610	109295	110933	0.9	11.25	-
Note: Only 6 Samples for Tensile and 0 Samples for Bend test														

Bend Test

Test Performed and Verified by:

To,

Mr. Hammad Ur Rehman (A/Project Manager)
PMU NLC DHA Multan
NLC Pulp Factory OHWT
(FF Steel)

Reference # CED/TFL 6957 (Dr. Ali Ahmad)
Reference of the request letter # 607/Proj/PulpFactory/NLC

Dated: 14-05-2025
Dated: 06-05-2025

Tension Test Report (Page-1/1)

Date of Test 15-05-2025
Gauge Length 8 inches
Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (mm)	Actual Diameter (inch)	Area (in ²)		Yield Load (kN)	Breaking Load (kN)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.376	10	0.375	0.120	0.11	37.20	49.00	69663	75753	91760	99782	1.0	12.5	FF Steel
2	0.374	10	0.374	0.120	0.11	36.00	48.20	67416	73578	90262	98513	1.1	13.8	FF Steel
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Note: Only 2 Samples for Tensile and 1 Samples for Bend test														

Bend Test
10mm Bar Bend Test Through 180 Degree is Not Satisfactory

Test Performed and Verified by:

To,
 Senior Portfolio Manager
 IK Associates
 Construction of HMB Building Jail Road Faisalabad

Reference # CED/TFL 6959 (Dr. Ali Ahmad)
 Reference of the request letter # IKA/HMB/S.T/03/2025

Dated: 14-05-2025
 Dated: 14-05-2025

Tension Test Report (Page-1/1)

Date of Test 15-05-2025
 Gauge Length 8 inches
 Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kN)	Breaking Load (kN)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.373	3	0.374	0.110	0.11	36.00	48.20	73544	73773	98468	98774	0.9	11.3	3"/8
2	0.373	3	0.373	0.110	0.11	35.70	48.00	72932	73254	98059	98493	1.2	15.0	3"/8
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Note: Only 2 Samples for Tensile and 1 Samples for Bend test

Bend Test
3 Bar Bend Test Through 180 Degree is Satisfactory

Test Performed and Verified by:

To,
 Mr. Muhammad Ateeque
 Landview Property Management Company
 -

Reference # CED/TFL 6960 (Dr. Ali Ahmad)
 Reference of the request letter # Nil

Dated: 14-05-2025
 Dated: 14-05-2025

Tension Test Report (Page-1/1)

Date of Test 15-05-2025
 Gauge Length 8 inches
 Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kN)	Breaking Load (kN)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.368	3	0.371	0.110	0.108	33.50	51.00	68437	69710	104188	106125	1.0	12.5	-
2	0.368	3	0.371	0.110	0.108	33.20	50.00	67824	68991	102145	103902	1.3	16.3	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Note: Only 2 Samples for Tensile and 1 Samples for Bend test

Bend Test
3 Bar Bend Test Through 180 Degree is Satisfactory

Test Performed and Verified by:

To,

Mr. Saleem Tahir (Project Manager ICPL)
Izhar Construction (Pvt.) Ltd.
OMBe' Holdings Pvt Ltd. Raiwind, Lahore
(Mughal Steel)

Reference # CED/TFL **6962** (Dr. Ali Ahmad)
Reference of the request letter # OMBRe'/Mughal/Steel/018a

Dated: 14-05-2025
Dated: 14-05-2025

Tension Test Report (Page-1/2)

Date of Test 15-05-2025
Gauge Length 8 inches
Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (mm)	Actual Diameter (inch)	Area (in ²)		Yield Load (kN)	Breaking Load (kN)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.409	10	0.391	0.120	0.12	40.00	52.00	74906	74875	97378	97338	1.1	13.8	-
2	0.414	10	0.394	0.120	0.122	42.50	53.00	79588	78417	99251	97791	0.8	10.0	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Note: Only 2 Samples for Tensile and 1 Samples for Bend test														

Bend Test	
10mm Bar Bend Test Through 180 Degree is Not Satisfactory	

Test Performed and Verified by:

To,

Mr. Saleem Tahir (Project Manager ICPL)
Izhar Construction (Pvt.) Ltd.
OMBe' Holdings Pvt Ltd. Raiwind, Lahore
(Sheikhoo Steel)

Reference # CED/TFL **6962** (Dr. Ali Ahmad)
Reference of the request letter # OMBRe'/Sheikhoo/Steel/018

Dated: 14-05-2025
Dated: 14-05-2025

Tension Test Report (Page-2/2)

Date of Test 15-05-2025
Gauge Length 8 inches
Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (mm)	Actual Diameter (inch)	Area (in ²)		Yield Load (kN)	Breaking Load (kN)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.356	10	0.365	0.120	0.105	32.00	43.50	59925	68702	81461	93391	1.2	15.0	-
2	0.362	10	0.368	0.120	0.106	32.00	44.00	59925	67658	82397	93029	1.2	15.0	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Note: Only 2 Samples for Tensile and 1 Samples for Bend test														

Bend Test
10mm Bar Bend Test Through 180 Degree is Not Satisfactory

Test Performed and Verified by:

To,
 Project Manager
 Sunshine Health Care (Pvt.) Ltd.
 Sunshine Medical Tower Shahdra

Reference # CED/TFL 6963 (Dr. Ali Ahmad)
 Reference of the request letter # Nil

Dated: 14-05-2025
 Dated: 14-05-2025

Tension Test Report (Page-1/1)

Date of Test 15-05-2025
 Gauge Length 8 inches
 Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kN)	Breaking Load (kN)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.361	3	0.367	0.110	0.106	30.70	46.20	62717	65074	94382	97929	1.5	18.8	-
2	0.358	3	0.366	0.110	0.105	30.70	45.70	62717	65586	93361	97631	1.5	18.8	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Note: Only 2 Samples for Tensile and 1 Samples for Bend test

Bend Test
3 Bar Bend Test Through 180 Degree is Satisfactory

Test Performed and Verified by:

To,

Mr. Hammad Kamal (Resident Engineer)
NESPAK (Pvt.) Ltd.
Construction of R.C.C Bridge with Approach Road Near Thana District Malakand Subhead
Repair and Rehabilitation of Thana Bridge due to Heavy Flood of August 2022 ADP
1239/060323 (2023-24)

Reference # CED/TFL **6964** (Dr. Ali Ahmed)
Reference of the request letter # 42181/C&W/HK/32/2025

Dated: 14-05-2025
Dated: 07-05-2025

Tension Test Report (Page -1/2)

Date of Test 15-05-2025
Gauge length 600 mm
Description Steel Strand Tensile Test as per ASTM A-416-94a

Sr. No.	Nominal Diameter	Nominal Weight	Measured weight	Yield strength clause (6.3)		Breaking strength clause (6.2)		Young's Modulus of Elasticity "E"	% Elongation	Remarks / Coil No.
	(mm)	(kg/1000m)	(kg/1000m)	(kg)	(kN)	(kg)	(kN)	GPa		
1	12.70 (1/2")	780.0	784.0	17400	170.69	19300	189.33	198	>3.50	-
2	12.70 (1/2")	780.0	783.0	17400	170.69	19600	192.28	-	>3.50	-
3	12.70 (1/2")	780.0	784.0	17700	173.64	19500	191.30	-	>3.50	-
-	-	-	-	-	-	-	-	-	-	-
Only Three samples for Test										

Note:

1. Modulus of Elasticity is based on nominal steel area of the steel strand vide clause 13.3 of ASTM – A416a
2. Load versus percentage strain graphs are attached

Test Performed and Verified by:

To,

Mr. Hammad Kamal (Resident Engineer)

NESPAK (Pvt.) Ltd.

Construction of R.C.C Bridge with Approach Road Near Thana District Malakand Subhead

Repair and Rehabilitation of Thana Bridge due to Heavy Flood of August 2022 ADP

1239/060323 (2023-24)


Reference # CED/TFL **6964** (Dr. Ali Ahmed)

Dated: 14-05-2025

Reference of the request letter # 42181/C&W/HK/32/2025

Dated: 07-05-2025

Graph (Page – 2/2)



Test Performed and Verified by: