

Ref: CED/TFL/04/6837

Dated: 18-04-2025

Dated of Test: 02-05-2025

To

Khurram Tariq
Resident Engineer, NESPAK (Pvt.) Ltd.
Construction of Underpass at GPO Chowk & TM Chowk on Mall Road Including
Pedestrian Underpass Near AFIC, District Rawalpindi.


Subject: - CALIBRATION OF HYDRAULIC JACK (MARK: TFL/04/6837) (Page -1/2)

Reference to your Letter No. 4085/103/KTGPO/01/28, dated: 17/04/2025 on the subject cited above. One Hydraulic Jack (Jack No. 409, Gauge No. SF-409) as received by us has been calibrated. The results are tabulated as under:

Total Range : Zero - 1000 (bar)
Calibrated Range : Zero - 260 (bar)

Hydraulic Jack Reading (bar)		10	40	80	120	160	200	240	260
Calibrated Load	(kg)	0	19200	49800	80000	110200	140400	169600	185600
	(tonne)	0	19.20	49.80	80.00	110.20	140.40	169.60	185.60
Calibrated Pressure (bar)		0	25.65	66.54	106.89	147.24	187.60	226.61	247.99

The Ram Area of Jack = 733.975 cm²



Test Performed and Verified by:

Ref: CED/TFL/04/6837

Dated: 18-04-2025

Dated of Test: 02-05-2025

To

Khurram Tariq
Resident Engineer, NESPAK (Pvt.) Ltd.
Construction of Underpass at GPO Chowk & TM Chowk on Mall Road Including
Pedestrian Underpass Near AFIC, District Rawalpindi.


Subject: - CALIBRATION OF HYDRAULIC JACK (MARK: TFL/04/6837) (Page -2/2)

Reference to your Letter No. 4085/103/KTGPO/01/28, dated: 17/04/2025 on the subject cited above. One Hydraulic Jack (Jack No. 410, Gauge No. SF-410) as received by us has been calibrated. The results are tabulated as under:

Total Range : Zero - 1000 (bar)
Calibrated Range : Zero - 260 (bar)

Hydraulic Jack Reading (bar)		5	40	80	120	160	200	240	260
Calibrated Load	(kg)	0	31200	61600	90000	119800	149000	179600	194200
	(tonne)	0	31.20	61.60	90.00	119.80	149.40	179.60	194.20
Calibrated Pressure (bar)		0	41.69	82.31	120.25	160.07	199.09	239.97	259.58

The Ram Area of Jack = 733.975 cm²



Test Performed and Verified by:

To,

Mr. Shahbaz Khan (Resident Engineer),
EA Consulting Pvt. Ltd.
Construction of Peshawar Northern Bypass Package-3B.

Reference # CED/TFL **6858** (Dr. M. Kashif)
Reference of the request letter # PNBP/EA/RE-2/25/97

Dated: 23-04-2025

Dated: 16-04-2025

Tension Test Report (Page -1/6)

Date of Test 02-05-2025

Gauge length 600 mm

Description Steel Strand Tensile Test as per ASTM A-416-94a

Sr. No.	Nominal Diameter	Nominal Weight	Measured weight	Yield strength clause (6.3)		Breaking strength clause (6.2)		Young's Modulus of Elasticity "E"	% Elongation	Remarks / Coil No.
	(mm)	(kg/1000m)	(kg/1000m)	(kg)	(kN)	(kg)	(kN)	GPa		
1	12.70 (1/2")	780.0	786.0	18600	182.47	19900	195.22	199	>3.50	xx
2	12.70 (1/2")	780.0	783.0	18500	181.49	19900	195.22	199	>3.50	xx
3	12.70 (1/2")	780.0	787.0	18500	181.49	19800	194.24	198	>3.50	xx
4	12.70 (1/2")	780.0	784.0	18000	176.58	19900	195.22	199	>3.50	xx
5	12.70 (1/2")	780.0	787.0	18000	176.58	19800	194.24	198	>3.50	xx
-	-	-	-	-	-	-	-	-	-	
Only five samples for Test										

Note:

1. Modulus of Elasticity is based on nominal steel area of the steel strand vide clause 13.3 of ASTM – A416a
2. Load versus percentage strain graphs are attached

Test Performed and Verified by:

To,

Mr. Shahbaz Khan (Resident Engineer),
EA Consulting Pvt. Ltd.
Construction of Peshawar Northern Bypass Package-3B.


Reference # CED/TFL **6858** (Dr. M. Kashif)

Dated: 23-04-2025

Reference of the request letter # PNB/EA/RE-2/25/97

Dated: 16-04-2025

Graph (Page – 2/6)



Test Performed and Verified by:

To,

Mr. Shahbaz Khan (Resident Engineer),
EA Consulting Pvt. Ltd.
Construction of Peshawar Northern Bypass Package-3B.


Reference # CED/TFL **6858** (Dr. M. Kashif)

Dated: 23-04-2025

Reference of the request letter # PNB/EA/RE-2/25/97

Dated: 16-04-2025

Graph (Page – 3/6)



Test Performed and Verified by:

To,

Mr. Shahbaz Khan (Resident Engineer),
EA Consulting Pvt. Ltd.
Construction of Peshawar Northern Bypass Package-3B.


Reference # CED/TFL **6858** (Dr. M. Kashif)

Dated: 23-04-2025

Reference of the request letter # PNB/EA/RE-2/25/97

Dated: 16-04-2025

Graph (Page – 4/6)



Test Performed and Verified by:

To,

Mr. Shahbaz Khan (Resident Engineer),
EA Consulting Pvt. Ltd.
Construction of Peshawar Northern Bypass Package-3B.


Reference # CED/TFL **6858** (Dr. M. Kashif)

Dated: 23-04-2025

Reference of the request letter # PNB/EA/RE-2/25/97

Dated: 16-04-2025

Graph (Page – 5/6)



Test Performed and Verified by:

To,

Mr. Shahbaz Khan (Resident Engineer),
EA Consulting Pvt. Ltd.
Construction of Peshawar Northern Bypass Package-3B.


Reference # CED/TFL **6858** (Dr. M. Kashif)

Dated: 23-04-2025

Reference of the request letter # PNB/EA/RE-2/25/97

Dated: 16-04-2025

Graph (Page – 6/6)



Test Performed and Verified by:

To,
Sub Divisional Officer (Civil),
Civil Works Sub Division,
FESCO, Faisalabad.

Reference # CED/TFL 6870 (Dr. M. Kashif)
Reference of the request letter # 50

Dated: 24-04-2025

Dated: 24-04-2025

Tension Test Report (Page -1/2)

Date of Test 02-05-2025

Gauge length 600 mm

Description Steel Strand Tensile Test as per ASTM A-416-94a

Sr. No.	Nominal Diameter	Nominal Weight	Measured weight	Yield strength clause (6.3)		Breaking strength clause (6.2)		% Elongation	Remarks / Coil No.
	(mm)	(kg/1000m)	(kg/1000m)	(kg)	(kN)	(kg)	(kN)		
1	9.53 (3/8")	430.0	447.0	9200	90.25	10300	101.04	>3.50	xx
2	11.11 (7/16")	582.0	584.0	13000	127.53	15800	155.00	>3.50	xx
-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-
Only two samples for Test									

Note:

1. Modulus of Elasticity is based on nominal steel area of the steel strand vide clause 13.3 of ASTM – A416a
2. Load versus percentage strain graphs are attached

Test Performed and Verified by:

To,
 Project Manager
 Mian Builders & Contractors
 Plot No.103 Fortress Square Mall Cantt.

Reference # CED/TFL 6876 (Dr. M Kashif) Dated: 25-04-2025
 Reference of the request letter # Nil Dated: 22-04-2025

Tension Test Report (Page-1/1)
 Date of Test 02-05-2025
 Gauge Length 8 inches
 Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kN)	Breaking Load (kN)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.374	3	0.374	0.110	0.11	35.50	46.50	72523	72555	94995	95037	1.4	17.5	FF Steel
2	0.378	3	0.376	0.110	0.111	35.00	47.00	71502	70897	96016	95205	1.3	16.3	FF
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Note: Only 2 Samples for Tensile and 1 Samples for Bend test														

Bend Test	
# 3 Bar Bend Test Through 180 Degree is Satisfactory	

Test Performed and Verified by:

To,

Mr. Mohsin Abbas (QAQC Manager)

Zameen Development

Construction of Downtown Rumanza at Plot # RC01, Sector Rumanza, DHA Multan Pakistan
(Heat # 55)

Reference # CED/TFL

6898 Dr. Syed Asad Ali Gillani

Dated: 30-04-2025

Reference of the request letter #

ZD/QAQC/DTR/SS-2504-000129/07

Dated: 30-04-2025

Tension Test Report

(Page-1/1)

Date of Test 02-05-2025

Gauge Length 8 inches

Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kN)	Breaking Load (kN)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.374	3	0.374	0.110	0.11	33.70	52.00	68846	68969	106231	106422	1.1	13.8	Heat# 55
2	0.379	3	0.377	0.110	0.112	33.70	52.70	68846	67913	107661	106202	0.9	11.3	Heat#
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Note: Only 2 Samples for Tensile and 1 Samples for Bend test														

Bend Test
3 Bar Bend Test Through 180 Degree is Satisfactory

Test Performed and Verified by:

To,

Mr. Muhammad Ahmad Jamil (Project Manager The Oasis Grand 14)
Landmark Developers
The Oasis Grand 14

Reference # CED/TFL 6889 (Dr. M Kashif)
Reference of the request letter # 005/14/25

Dated: 29-04-2025
Dated: 28-04-2025

Tension Test Report (Page-1/1)

Date of Test 02-05-2025
Gauge Length 8 inches
Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kN)	Breaking Load (kN)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.381	3	0.378	0.110	0.112	38.20	55.20	78039	76672	112768	110793	1.0	12.5	-
2	0.378	3	0.376	0.110	0.111	37.70	55.00	77017	76177	112360	111134	1.0	12.5	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Note: Only 2 Samples for Tensile and 1 Samples for Bend test														

Bend Test	
# 3 Bar Bend Test Through 180 Degree is Satisfactory	

Test Performed and Verified by:

To,

Mr. Muhammad Ahmad Jamil (Project Manager Grand Height X)
Landmark Developers
Grand Height X

Reference # CED/TFL 6890 (Dr. M Kashif)
Reference of the request letter # 004/13/25

Dated: 29-04-2025
Dated: 28-04-2025

Tension Test Report (Page-1/1)

Date of Test 02-05-2025
Gauge Length 8 inches
Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kN)	Breaking Load (kN)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.362	3	0.368	0.110	0.106	30.50	46.70	62308	64365	95403	98552	1.1	13.8	-
2	0.363	3	0.369	0.110	0.107	31.20	46.50	63739	65642	94995	97832	1.4	17.5	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Note: Only 2 Samples for Tensile and 1 Samples for Bend test														

Bend Test														
# 3 Bar Bend Test Through 180 Degree is Satisfactory														

Test Performed and Verified by:

To,
 Mr. Muhammad Rashid (Project Manager)
 ZSK Associates
 Swiss Mall MM Alam Road Gulberg-III, Lahore

Reference # CED/TFL 6891 (Dr. M Kashif)
 Reference of the request letter # Nil

Dated: 29-04-2025
 Dated: 28-04-2025

Tension Test Report (Page-1/1)

Date of Test 02-05-2025
 Gauge Length 8 inches
 Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (mm)	Actual Diameter (inch)	Area (in ²)		Yield Load (kN)	Breaking Load (kN)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.373	10	0.373	0.120	0.11	32.00	50.20	59925	65660	94007	103005	1.1	13.8	-
2	0.381	10	0.377	0.120	0.112	33.70	51.50	63109	67718	96442	103486	1.1	13.8	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Note: Only 2 Samples for Tensile and 1 Samples for Bend test

Bend Test
10mm Bar Bend Test Through 180 Degree is Satisfactory

Test Performed and Verified by:

To,

Mr. Abdul Basset (Material Engineer BMC)
Banu Mukhtar Contracting (Pvt.) Ltd.
Burj-1 by AJWA Builders

Reference # CED/TFL **6893** (Dr. M Kashif)
Reference of the request letter # DOC-BMC/AJWA/159

Dated: 29-04-2025
Dated: 29-04-2025

Tension Test Report (Page-1/1)

Date of Test 02-05-2025

Gauge Length 8 inches

Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kN)	Breaking Load (kN)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.378	3	0.376	0.110	0.111	36.00	48.50	73544	72769	99081	98036	1.2	15.0	-
2	0.380	3	0.377	0.110	0.112	37.00	49.50	75587	74451	101124	99603	1.2	15.0	-
3	0.376	3	0.375	0.110	0.111	35.5	48	72523	72154	98059	97560	1.1	13.8	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Note: Only 3 Samples for Tensile and 1 Samples for Bend test														

Bend Test														
# 3 Bar Bend Test Through 180 Degree is Satisfactory														

Test Performed and Verified by:

To,

Mr. Rana Muhammad Haris (Chief Material Engineer RHC)

Rehman Habib Consultants Pvt. Ltd.

Construction/Renovation of 17 Centers of Excellences (COES) in Existing TEVTA & PVTC Institutes in Province (Sheikhoo Steel)

Reference # CED/TFL

6894 (Dr. M Kashif)

Dated: 29-04-2025

Reference of the request letter #

RHC/134-TEVTA1-2404/RMC/01/28

Dated: 22-04-2025

Tension Test Report

(Page-1/1)

Date of Test 02-05-2025

Gauge Length 8 inches

Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kN)	Breaking Load (kN)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.366	3	0.370	0.110	0.107	34.70	47.70	70889	72565	97446	99750	1.4	17.5	-
2	0.366	3	0.370	0.110	0.107	35.00	48.20	71502	73172	98468	100769	1.4	17.5	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Note: Only 2 Samples for Tensile and 0 Samples for Bend test														

Bend Test														

Test Performed and Verified by:

Punjab

To,

Mr. Ghulam Rasool Domki (Resident Engineer),
NESPAK (Pvt.) Ltd.
Construction of Service More Flyover to Connect with Industrial Area-II Gujrat Link Road
in District Gujrat.

Reference # CED/TFL **6895** (Dr. M. Kashif)
Reference of the request letter # 4376/GF/GRD/09

Dated: 29-04-2025
Dated: 28-04-2025

Tension Test Report (Page -1/3)

Date of Test 02-05-2025
Gauge length 600 mm
Description Steel Strand Tensile Test as per ASTM A-416-94a

Sr. No.	Nominal Diameter	Nominal Weight	Measured weight	Yield strength clause (6.3)		Breaking strength clause (6.2)		Young's Modulus of Elasticity "E"	% Elongation	Remarks / Coil No.
	(mm)	(kg/1000m)	(kg/1000m)	(kg)	(kN)	(kg)	(kN)	GPa		
1	12.70 (1/2")	780.0	785.0	17900	175.60	19700	193.26	198	>3.50	W1
2	12.70 (1/2")	780.0	785.0	-	-	17900	175.60	-	<3.50 Not Ok	W2
3	12.70 (1/2")	780.0	785.0	18000	176.58	19500	191.30	199	>3.50	W3
-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-
Only three samples for Test										

Note:

1. Modulus of Elasticity is based on nominal steel area of the steel strand vide clause 13.3 of ASTM – A416a
2. Load versus percentage strain graphs are attached

Test Performed and Verified by:

To,


Mr. Ghulam Rasool Domki (Resident Engineer),
NESPAK (Pvt.) Ltd.
Construction of Service More Flyover to Connect with Industrial Area-II Gujrat Link Road
in District Gujrat.

Reference # CED/TFL **6895** (Dr. M. Kashif)
Reference of the request letter # 4376/GF/GRD/09

Dated: 29-04-2025

Dated: 28-04-2025

Graph (Page – 2/3)



Test Performed and Verified by:

To,

Mr. Ghulam Rasool Domki (Resident Engineer),
NESPAK (Pvt.) Ltd.


Construction of Service More Flyover to Connect with Industrial Area-II Gujrat Link Road
in District Gujrat.

Reference # CED/TFL **6895** (Dr. M. Kashif)
Reference of the request letter # 4376/GF/GRD/09

Dated: 29-04-2025

Dated: 28-04-2025

Graph (Page – 3/3)



Test Performed and Verified by:

To,

Mr. Ameer Hamza Anjum (SQN LDR)

GE (AIR) Lahore

Rehabilitation / Uplifting of No.2 SDH (1st Floor) at PAF Base Lahore CA No. CEAF-DE-39/2025

Reference # CED/TFL

6896 (Dr. M Kashif)

Dated: 29-04-2025

Reference of the request letter #

600-Gen/88/E-6

Dated: 25-04-2025

Tension Test Report

(Page-1/1)

Date of Test 02-05-2025

Gauge Length 8 inches

Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kN)	Breaking Load (kN)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.371	3	0.372	0.110	0.109	33.20	45.20	67824	68480	92339	93231	1.5	18.8	3"/8
2	0.367	3	0.371	0.110	0.108	31.50	44.50	64351	65570	90909	92630	1.2	15.0	3"/8
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Note: Only 2 Samples for Tensile and 1 Samples for Bend test

Bend Test
3 Bar Bend Test Through 180 Degree is Satisfactory

Test Performed and Verified by:

To,
Mr. Ishtiaq Ahmad
Precast Building Systems (Pvt.) Ltd.

Reference # CED/TFL 6897 (Dr. M. Kashif)
Reference of the request letter # P-4/UET/01/2025

Dated: 30-04-2025
Dated: 30-04-2025

Tension Test Report (Page -1/1)

Date of Test 02-05-2025
Gauge length 600 mm
Description Steel Strand Tensile Test as per ASTM A-416-94a

Sr. No.	Nominal Diameter	Nominal Weight	Measured weight	Yield strength clause (6.3)		Breaking strength clause (6.2)		% Elongation	Remarks / Coil No.
	(mm)	(kg/1000m)	(kg/1000m)	(kg)	(kN)	(kg)	(kN)		
1	9.53 (3/8")	430.0	447.0	-	-	8500	83.39	<3.50 Not Ok	xx
-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-
Only one samples for Test									

Note:

1. Modulus of Elasticity is based on nominal steel area of the steel strand vide clause 13.3 of ASTM – A416a
2. Load versus percentage strain graphs are attached

Test Performed and Verified by:

To,

Mr. Muhammad Mohsin (Resident Engineer)
NESPAK Pvt. Ltd.

Tender No. P&S/25.01/5655-Storm Water Drainage System From Sham Nagar to River Ravi (Package-II)

Reference # CED/TFL 6899 (Dr. M Kashif)
Reference of the request letter # 3882/11/MM/01/468

Dated: 30-04-2025

Dated: 22-04-2025

Tension Test Report (Page-1/1)

Date of Test 02-05-2025

Gauge Length 8 inches

Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kN)	Breaking Load (kN)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.369	3	0.372	0.110	0.108	32.50	47.50	66394	67377	97038	98475	0.9	11.3	Aziz Steel
2	0.373	3	0.373	0.110	0.109	33.70	48.20	68846	69187	98468	98956	1.1	13.8	Aziz
3	0.391	3	0.382	0.110	0.115	35	50	71502	68449	102145	97785	1.1	13.8	Aziz
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Note: Only 3 Samples for Tensile and 1 Samples for Bend test														

Bend Test

3 Bar Bend Test Through 180 Degree is Satisfactory

Test Performed and Verified by:

To,

Engr. Aziz Ur Rehman (ER/Assistant Resident Engineer)
ACE Architectural & Town Planning Services Ltd.
(AK Supreme Steel)

Reference # CED/TFL 6900 (Dr. M Kashif)
Reference of the request letter # NZEB/ACE/LAB/2025/40

Dated: 30-04-2025
Dated: 30-04-2025

Tension Test Report (Page-1/1)

Date of Test 02-05-2025

Gauge Length 8 inches

Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kN)	Breaking Load (kN)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.367	3	0.371	0.110	0.108	44.70	52.00	91318	93080	106231	108281	0.9	11.3	-
2	0.369	3	0.372	0.110	0.108	40.50	48.70	82737	83904	99489	100891	1.0	12.5	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Note: Only 2 Samples for Tensile and 1 Samples for Bend test														

Bend Test	
# 3 Bar Bend Test Through 180 Degree is Satisfactory	

Test Performed and Verified by:

To,
 Sub Divisionl Officer
 Buildings Sub Division No.1, Gujranwala
 Construction of Building of Government Primary School for Special Educational Needs and Disabilities, Aroop
 Town District Gujranawla (ADP No. 125 for the 2024-25)

Reference # CED/TFL 6901 (Dr. M Kashif) Dated: 30-04-2025
 Reference of the request letter # 1175/G-19 Dated: 22-04-2025

Tension Test Report (Page-1/1)
 Date of Test 02-05-2025
 Gauge Length 8 inches
 Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kN)	Breaking Load (kN)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.370	3	0.372	0.110	0.109	33.00	48.50	67416	68298	99081	100377	1.4	17.5	3"/8
2	0.373	3	0.374	0.110	0.11	33.20	48.70	67824	68080	99489	99864	1.3	16.3	3"/8
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Note: Only 2 Samples for Tensile and 0 Samples for Bend test														

Bend Test

Test Performed and Verified by:

To,
Sub Divisional Officer (Civil),
Civil Works Sub Division,
FESCO, Faisalabad.

Reference # CED/TFL 6902 (Dr. M. Kashif)
Reference of the request letter # 2440-41

Dated: 30-04-2025

Dated: 29-04-2025

Tension Test Report (Page -1/2)

Date of Test 02-05-2025

Gauge length 600 mm

Description Steel Strand Tensile Test as per ASTM A-416-94a

Sr. No.	Nominal Diameter	Nominal Weight	Measured weight	Yield strength clause (6.3)		Breaking strength clause (6.2)		% Elongation	Remarks / Coil No.
	(mm)	(kg/1000m)	(kg/1000m)	(kg)	(kN)	(kg)	(kN)		
1	9.53 (3/8")	430.0	439.0	9100	89.27	10100	99.08	>3.50	xx
2	11.11 (7/16")	582.0	608.0	13000	127.53	15000	147.15	>3.50	xx
-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-
Only two samples for Test									

Note:

1. Modulus of Elasticity is based on nominal steel area of the steel strand vide clause 13.3 of ASTM – A416a
2. Load versus percentage strain graphs are attached

Test Performed and Verified by:

To,
 Sub Divisional Officer
 Public Health Engg : Sub Division, Darya Khan.
 Provision of Sewerage & Drainage in Darya Khan City and Union Council Kotla Jam Tehsil Darya
 Khan District Bhakkar.

Reference # CED/TFL 6904 (Dr. M. Kashif)
 Reference of the request letter # 58/DK

Dated: 30-04-2025
 Dated: 19-04-2025

Tension Test Report (Page – 1/1)

Date of Test 02-05-2025
 Gauge length 8 inches
 Description Steel Wire Tensile Test

Sr. No.	Weight	Diameter/ Size		Area (in ²)		Yield load	Breaking Load	Yield Stress (psi)		Ultimate Stress (psi)		Elongation	% Elongation	Remarks
	(lbs/ft)	Nominal (#)	Actual (inch)	Nominal	Actual	(kN)	(kN)	Nominal	Actual	Nominal	Actual	(inch)		
1	0.168	3/16	0.251	-	0.049	16.70	22.70	-	75890	-	103200	0.90	11.3	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Note: Only One Sample for Tensile Test														
Bend Test														

Test Performed and Verified by: