

STRUCTURAL ENGINEERING DIVISION

Test Floor Laboratory Department of Civil Engineering University of Engineering and Technology Lahore, 54890 Pakistan. Ph: 92-42-99029202

Ref: <u>CED/TFL/08/3719</u> Dated: <u>09-08-2023</u>

Dated of Test: 11-08-2023

Τo

Engineer's Representative NESPAK

Construction of Additional Block at Pakistan Engineering Council (PEC) Headquarters, G-5/2, Islamanbad


Subject: - CALIBRATION OF LOAD CELL (MARK: TFL/08/3719) (Page -1/2)

Reference to your Letter No. 4125/321/NS/05/662, Dated: 14/07/2023 on the subject cited above. One Load Cell as received by us has been calibrated. The results are tabulated as under:

Total Range : Zero - 50000 (kg) Calibrated Range : Zero - 20000 (kg)

Load Cell Reading (kg)	2000	4000	6000	8000	10000	12000	14000	16000	18000	20000
Calibrated Load (kg)	2050	4050	6050	8100	10100	12100	14050	16050	18000	19950

Witness by Mudassar Zafar (Sr. Engr. NESPAK)



I/C Testing Laboratoires UET Lahore, Pakistan.

Note:

- 1- You can See your reports On Internet in the following web site http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports
- 2. The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples



STRUCTURAL ENGINEERING DIVISION

Test Floor Laboratory Department of Civil Engineering University of Engineering and Technology Lahore, 54890 Pakistan. Ph: 92-42-99029202

Ref: <u>CED/TFL/08/3719</u> Dated: <u>09-08-2023</u>

Dated of Test: 11-08-2023

To

Engineer's Representative NESPAK

Construction of Additional Block at Pakistan EngineeringCouncil (PEC) Headquarters, G-5/2, Islamabad


Subject: - CALIBRATION OF HYDRAULIC JACK (MARK: TFL/08/3719) (Page # 2/2)

Reference to your Letter No. 4125/321/NS/05/662, Dated: 14/07/2023 on the subject cited above. One Hydraulic Jack No. AES 50 with Pressure Gauge No. AES 50 as received by us has been calibrated. The results are tabulated as under:

Total Range : Zero - 700 (bar) Calibrated Range : Zero - 200 (bar)

Jack Reading (bar)	20	40	60	80	100	120	140	160	180	200
Calibrated Load (kg)	2000	3850	5450	7250	9100	10800	12700	14300	16050	17850
Calibrated Pressure (bar)	23.84	45.88	64.95	86.40	108.45	128.71	151.35	170.42	191.28	212.73

The Ram Area of Jack = 82.29 cm² Witness by Mudassar Zafar (Sr. Engr. NESPAK)



I/C Testing Laboratoires UET Lahore, Pakistan.

Note:

- 1- You can See your reports On Internet in the following web site http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports
- 2. The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples

CONSERING CONSERING

STRUCTURAL ENGINEERING DIVISION

Test Floor Laboratory Department of Civil Engineering University of Engineering and Technology Lahore, 54890 Pakistan. Ph: 92-42-99029202

To,

XEN

GE (Air) Lahore

"Construction of P-1 Annexy at PAF Base Lahore."

Reference # CED/TFL <u>3734 (Dr. Ali Ahmed)</u> Reference of the request letter # 6000/15/E-2

Tension Test Report (Page -1/1)

Date of Test 11-08-2023 Gauge length 8 inches

Description Deformed Steel Bar Tensile Test as per ASTM-A615

Sr. No.	Weight	Diameter/ Size (inch)		Area (in²)		Yield load	Breaking Load	Yield Stress (psi)		Ultimate Stress (psi)		Elongation	% Elongation	Remarks
S	S (lbs/ft)	Nominal	Actual	Nominal	Actual	(kg)	(kg)	Nominal	Actual	Nominal	Actual	(inch)	% E	Re
1	0.373	3/8	0.374	0.11	0.110	3600	4900	72200	72420	98200	98600	1.10	13.8	
-	-	-	-	ı	-	-	-	•	-	-	-	-	-	
-	-	-	-	1	-	-	-	1	-	-	-	-	-	
-	-	-	-	ı	-	-	-	ı	-	-	-	-	-	
-	-	-	-	ı	-	-	-	•	-	-	-	-	-	
-	-	-	-	ı	-	-	-	•	-	-	-	-	-	
Note: only one sample for tensile test														
Bend Test														

I/C Testing Laboratoires UET Lahore, Pakistan.

Dated: 11-08-2023

Dated: 08-08-2023

Note:

- 1- You can See your reports On Internet in the following web site http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports
- 2. The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples