

To,

Zhao Tao (Laboratory Manager for KKH-02)
China Gezhouba Group Co., Ltd.
Dasu Hydropower Project (HPP-DASU-KKH-02)

Reference # CED/TFL **7174** (Dr. Rizwan Riaz)

Dated: 03-07-2025

Reference of the request letter # CGGC/KKH-02/QC/Lab-028

Dated: 02-07-2025

Tension Test Report (Page -1/1)

Date of Test 07-07-2025

Gauge length 600 mm

Description Steel Strand Tensile Test as per ASTM A-416

Sr. No.	Nominal Diameter	Nominal Weight	Measured weight	Yield strength clause (6.3)		Breaking strength clause (6.2)		% Elongation	Remarks / Coil No.
	(mm)	(kg/1000m)	(kg/1000m)	(kg)	(kN)	(kg)	(kN)		
1	15.24 (0.6")	1102.0	1106.0	24400	239.36	27000	264.87	>3.50	xx
-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-
Only one sample for Test									

Note:

1. Modulus of Elasticity is based on nominal steel area of the steel strand vide clause 13.3 of ASTM – A416a
2. Load versus percentage strain graphs are attached

Test Performed and Verified by:

To,
 Engr. Rashid (Site Engineer)
 Husnain Kareemain
 House 1337-T DHA Phase-7 Lahore

Reference # CED/TFL 7183 (Dr. Rizwan Riaz)
 Reference of the request letter # Nil

Dated: 04-07-2025
 Dated: 04-07-2025

Tension Test Report (Page-1/1)

Date of Test 07-07-2025
 Gauge Length 8 inches
 Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kN)	Breaking Load (kN)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.375	3	0.374	0.110	0.11	34.70	53.20	70889	70813	108682	108566	1.2	15.0	-
2	0.370	3	0.372	0.110	0.109	34.70	53.00	70889	71660	108274	109452	0.9	11.3	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Note: Only 2 Samples for Tensile and 1 Samples for Bend test														

Bend Test														
# 3 Bar Bend Test Through 180 Degree is Satisfactory														

Test Performed and Verified by:

To,
 Mr. Saleem Tahir (Project Manager ICPL)
 Izhar Construction (Pvt.) Ltd.
 OMBRe' Holdings (Pvt.) Ltd. Raiwind, Lahore

Reference # CED/TFL 7186 (Dr. Rizwan Riaz)
 Reference of the request letter # OMBRe'/Steel/019

Dated: 04-07-2025
 Dated: 03-07-2025

Tension Test Report (Page-1/1)

Date of Test 07-07-2025
 Gauge Length 8 inches
 Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (mm)	Actual Diameter (inch)	Area (in ²)		Yield Load (kN)	Breaking Load (kN)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.402	10	0.388	0.120	0.118	38.70	52.00	72472	73632	97378	98938	1.2	15.0	-
2	0.407	10	0.390	0.120	0.12	37.70	51.00	70599	70824	95506	95810	1.2	15.0	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Note: Only 2 Samples for Tensile and 1 Samples for Bend test

Bend Test	
10mm Bar Bend Test Through 180 Degree is Satisfactory	

Test Performed and Verified by:

To,
 Mr. Zeeshan Ullah (Head of Department)
 City Schools (Pvt.) Ltd.
 Iqbal Campus Sialkot A Level Block

Reference # CED/TFL 7187 (Dr. Rizwan Riaz)
 Reference of the request letter # TCS/D&C/HO/002/2025

Dated: 04-07-2025
 Dated: 04-07-2025

Tension Test Report (Page-1/2)

Date of Test 07-07-2025
 Gauge Length 8 inches
 Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kN)	Breaking Load (kN)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.375	3	0.374	0.110	0.11	37.20	49.20	75996	75936	100511	100431	0.7	8.8	-
2	0.375	3	0.375	0.110	0.11	38.70	49.50	79060	78842	101124	100844	0.7	8.8	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Note: Only 2 Samples for Tensile and 1 Samples for Bend test

Bend Test
3 Bar Bend Test Through 180 Degree is Satisfactory

Test Performed and Verified by:

To,
 Mr. Zeeshan Ullah (Head of Department)
 City Schools (Pvt.) Ltd.
 Bahria Campus Lahore Building-A, 3rd Floor)

Reference # CED/TFL 7187 (Dr. Rizwan Riaz)
 Reference of the request letter # TCS/D&C/HO/001/2025

Dated: 04-07-2025
 Dated: 04-07-2025

Tension Test Report (Page-2/2)

Date of Test 07-07-2025
 Gauge Length 8 inches
 Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kN)	Breaking Load (kN)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.371	3	0.373	0.110	0.109	35.50	46.70	72523	73185	95403	96274	1.0	12.5	-
2	0.369	3	0.372	0.110	0.108	36.20	47.20	73953	74987	96425	97774	0.9	11.3	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Note: Only 2 Samples for Tensile and 1 Samples for Bend test

Bend Test														
# 3 Bar Bend Test Through 180 Degree is Satisfactory														

Test Performed and Verified by:

To,
M/s Tariq Zia & Co.
Construction of Society Masjid Iqbal Enclave Phase-IV Lahore
-

Reference # CED/TFL 7188 (Dr. Rizwan Riaz)
Reference of the request letter # Nil

Dated: 04-07-2025
Dated: 04-07-2025

Tension Test Report (Page-1/1)

Date of Test 07-07-2025
Gauge Length 8 inches
Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kN)	Breaking Load (kN)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.398	3	0.386	0.110	0.117	37.00	48.20	75587	71055	98468	92564	1.3	16.3	3"/8
2	0.367	3	0.371	0.110	0.108	34.00	44.50	69459	70780	90909	92639	1.3	16.3	3"/8
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Note: Only 2 Samples for Tensile and 1 Samples for Bend test

Bend Test
3 Bar Bend Test Through 180 Degree is Satisfactory

Test Performed and Verified by:

To,
 Engr. Rashid (Site Engineer)
 Husnain Kareemain
 House 1337-T DHA Phase-7 Lahore

Reference # CED/TFL 7183 (Dr. Rizwan Riaz)
 Reference of the request letter # Nil

Dated: 04-07-2025
 Dated: 04-07-2025

Tension Test Report (Page-1/1)

Date of Test 07-07-2025
 Gauge Length 8 inches
 Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Actual Weight Per Unit Length (lb/ft)	Nominal Size (#)	Actual Diameter (inch)	Area (in ²)		Yield Load (kN)	Breaking Load (kN)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
				Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.375	3	0.374	0.110	0.11	34.70	53.20	70889	70813	108682	108566	1.2	15.0	-
2	0.370	3	0.372	0.110	0.109	34.70	53.00	70889	71660	108274	109452	0.9	11.3	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Note: Only 2 Samples for Tensile and 1 Samples for Bend test

Bend Test														
# 3 Bar Bend Test Through 180 Degree is Satisfactory														

Test Performed and Verified by:

Ref: CED/TFL/07/7191

Dated: 04-07-2025

Dated of Test: 07-07-2025 (Dr. Rizwan Riaz)

To

Laboratory Manager
China Gezhouba Group Company Limited
300 MW Balakot Hydro Power Project.

Subject: - CALIBRATION OF HYDRAULIC JACK (MARK: TFL/07/7191) (Page -1/8)

Reference to your Letter No. Nil, dated: 04/07/2025 on the subject cited above. One Hydraulic Jack (Jack No. 24448, Gauge No. 2935) as received by us has been calibrated. The results are tabulated as under:


Total Range : Zero - 60 (MPa)
Calibrated Range : Zero - 40 (MPa)

Hydraulic Jack Reading (MPa)	1.5	5	10	15	20	25	30	35	40
Calibrated Load (kg)	0	16600	40600	65200	90400	115200	140000	165200	189800
Calibrated Pressure (MPa)	0	3.37	8.23	13.22	18.33	23.36	28.39	33.50	38.49

The Ram Area of Jack = 483.56 cm²

Calibration Curve For Jack No. 24448 (Gauge # 2935)

Calibrated Value (MPa) = (1.003 x Jack Reading (MPa)) - 1.6824



Test Performed and Verified by:

Ref: CED/TFL/07/7191

Dated: 04-07-2025

Dated of Test: 07-07-2025 (Dr. Rizwan Riaz)

To

Laboratory Manager
China Gezhouba Group Company Limited
300 MW Balakot Hydro Power Project.

Subject: - CALIBRATION OF PRESSURE GAUGE (MARK: TFL/07/7191) (Page -2/8)


Reference to your Letter No. Nil, dated: 04/07/2025 on the subject cited above. One Pressure Gauge (Gauge No. 29012+12 B) as received by us has been calibrated. The results are tabulated as under:

Total Range : Zero - 60 (MPa)
Calibrated Range : Zero - 40 (MPa)

Hydraulic Jack Reading (MPa)	5	10	15	20	25	30	35	40
Calibrated Load (kg)	8800	18000	27200	36600	49700	60000	73400	83500
Calibrated Pressure (MPa)	4.36	8.92	13.47	18.13	24.62	29.72	36.36	41.36

The Ram Area of Jack = 198 cm²

Calibration of Pressure Gauge No. 29012+12 (B)
Calibrated Value (MPa) = (1.0472 x Jack Reading (MPa)) - 1.2867



Test Performed and Verified by:

Ref: CED/TFL/07/7191

Dated: 04-07-2025

Dated of Test: 07-07-2025 (Dr. Rizwan Riaz)

To

Laboratory Manager
China Gezhouba Group Company Limited
300 MW Balakot Hydro Power Project.


Subject: - CALIBRATION OF PRESSURE GAUGE (MARK: TFL/07/7191) (Page -3/8)

Reference to your Letter No. Nil, dated: 04/07/2025 on the subject cited above. One Pressure Gauge (Gauge No. 29012+12 C) as received by us has been calibrated. The results are tabulated as under:

Total Range : Zero - 60 (MPa)
Calibrated Range : Zero - 40 (MPa)

Hydraulic Jack Reading (MPa)	5	10	15	20	25	30	35	40
Calibrated Load (kg)	9800	19200	28900	38100	51300	61200	74500	84600
Calibrated Pressure (MPa)	4.85	9.51	14.31	18.87	25.41	30.31	36.90	41.90

The Ram Area of Jack = 198 cm²



Test Performed and Verified by:

Ref: CED/TFL/07/7191

Dated: 04-07-2025

Dated of Test: 07-07-2025 (Dr. Rizwan Riaz)

To

Laboratory Manager
China Gezhouba Group Company Limited
300 MW Balakot Hydro Power Project.


Subject: - CALIBRATION OF PRESSURE GAUGE (MARK: TFL/07/7191) (Page -4/8)

Reference to your Letter No. Nil, dated: 04/07/2025 on the subject cited above. One Pressure Gauge (Gauge No. 29012+12 A) as received by us has been calibrated. The results are tabulated as under:

Total Range : Zero - 60 (MPa)
Calibrated Range : Zero - 40 (MPa)

Hydraulic Jack Reading (MPa)	5	10	15	20	25	30	35	40
Calibrated Load (kg)	9300	18400	27900	37100	50300	60500	73700	84300
Calibrated Pressure (MPa)	4.72	9.33	14.15	18.81	25.51	30.68	37.37	42.75

The Ram Area of Jack = 198 cm²



Test Performed and Verified by:

Ref: CED/TFL/07/7191

Dated: 04-07-2025

Dated of Test: 07-07-2025 (Dr. Rizwan Riaz)

To

Laboratory Manager
China Gezhouba Group Company Limited
300 MW Balakot Hydro Power Project.


Subject: - CALIBRATION OF PRESSURE GAUGE (MARK: TFL/07/7191) (Page -5/8)

Reference to your Letter No. Nil, dated: 04/07/2025 on the subject cited above. One Pressure Gauge (Gauge No. 2653) as received by us has been calibrated. The results are tabulated as under:

Total Range : Zero - 60 (MPa)
Calibrated Range : Zero - 40 (MPa)

Hydraulic Jack Reading (MPa)	5	10	15	20	25	30	35	40
Calibrated Load (kg)	10300	20200	30000	39500	49700	56400	69100	79000
Calibrated Pressure (MPa)	5.10	10.01	14.86	19.56	24.62	29.42	34.23	39.13

The Ram Area of Jack = 198 cm²



Test Performed and Verified by:

Ref: CED/TFL/07/7191

Dated: 04-07-2025

Dated of Test: 07-07-2025 (Dr. Rizwan Riaz)

To

Laboratory Manager
China Gezhouba Group Company Limited
300 MW Balakot Hydro Power Project.


Subject: - CALIBRATION OF PRESSURE GAUGE (MARK: TFL/07/7191) (Page -6/8)

Reference to your Letter No. Nil, dated: 04/07/2025 on the subject cited above. One Pressure Gauge (Gauge No. 2354) as received by us has been calibrated. The results are tabulated as under:

Total Range : Zero - 60 (MPa)
Calibrated Range : Zero - 40 (MPa)

Hydraulic Jack Reading (MPa)	5	10	15	20	25	30	35	40
Calibrated Load (kg)	10200	20000	29900	39500	49600	59400	69600	79400
Calibrated Pressure (MPa)	5.05	9.91	14.81	19.56	24.57	29.42	34.42	39.23

The Ram Area of Jack = 198 cm²



Test Performed and Verified by:

Ref: CED/TFL/07/7191

Dated: 04-07-2025

Dated of Test: 07-07-2025 (Dr. Rizwan Riaz)

To

Laboratory Manager
China Gezhouba Group Company Limited
300 MW Balakot Hydro Power Project.


Subject: - CALIBRATION OF PRESSURE GAUGE (MARK: TFL/07/7191) (Page -7/8)

Reference to your Letter No. Nil, dated: 04/07/2025 on the subject cited above. One Pressure Gauge (Gauge No. HT38260594) as received by us has been calibrated. The results are tabulated as under:

Total Range : Zero - 60 (MPa)
Calibrated Range : Zero - 40 (MPa)

Hydraulic Jack Reading (MPa)	5	10	15	20	25	30	35	40
Calibrated Load (kg)	10600	20200	30200	39700	50000	59800	70200	80500
Calibrated Pressure (MPa)	5.25	10.01	14.96	19.66	24.77	29.62	34.77	39.87

The Ram Area of Jack = 198 cm²



Test Performed and Verified by:

Ref: CED/TFL/07/7191

Dated: 04-07-2025

Dated of Test: 14-07-2025 (Dr. Rizwan Riaz)

To

Laboratory Manager
China Gezhouba Group Company Limited
300 MW Balakot Hydro Power Project.

Subject: - CALIBRATION OF HYDRAULIC JACK (MARK: TFL/07/7191) (Page -8/8)

Reference to your Letter No. Nil, dated: 04/07/2025 on the subject cited above. One Hydraulic Jack (Jack No. 1707050, Gauge No. 38260704) as received by us has been calibrated. The results are tabulated as under:


Total Range : Zero - 60 (MPa)
Calibrated Range : Zero - 40 (MPa)

Hydraulic Jack Reading (MPa)	5	10	15	20	25	30	35	40
Calibrated Load (kg)	2650	5150	7600	10100	12450	14800	17100	19450
Calibrated Pressure (MPa)	5.45	10.59	15.62	20.76	25.59	30.42	35.15	39.98

The Ram Area of Jack = 47.71 cm²

Calibration Curve For Jack No. 1707050 (Gauge # 38260704)

$$\text{Calibrated Value (MPa)} = (0.9852 \times \text{Jack Reading (MPa)}) + 0.7782$$



Test Performed and Verified by: