SIMPLE PROPERTY OF THE PROPERT

STRUCTURAL ENGINEERING DIVISION

Test Floor Laboratory Department of Civil Engineering University of Engineering and Technology Lahore, 54890 Pakistan. Ph: 92-42-99029202

To, Resident Engineer NESPAK Widening of Aik Moria Pull, Lahore

Reference # CED/TFL 911 (Dr. M Rizwan Riaz)

Reference of the request letter # 3772/AMP/103/MWA/04/90

Dated: 18-02-2022

Dated: 04-02-2022

Tension Test Report (Page -1/2)

Date of Test 08-03-2022 Gauge length 8 inches

Description J- Bolt Tensile and Bend Test as per ASTM- F1554

Sr. No.	Weight		neter/ ize		rea ım²)	Yield load	Breaking Load	Yield Stress (MPa)	Ultimate Stress (MPa)	Elongation	% Elongation	Remarks
	(kg/m)	Nominal (mm)	Actual (mm)	Nominal	Actual	(kg)	(kg)	Actual	Actual	(inch)	%	1
1	5.708	32	30.43		727.2	29200	51600	394	696	0.20	2.5	
-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	
			Note:	only on	e sample	for tens	ile and o	ne samp	le for bei	nd test		
	Bend Test											
32r	nm Dia	J-Bolt E	Bar Bend	Test Th	rough 18	0° is Sati	sfactory					

I/C Testing Laboratoires UET Lahore, Pakistan.

- 1- You can See your reports On Internet in the following web site http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports
- 2. The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples

NOMERAIO SO TOTAL THE STATE OF THE STATE O

STRUCTURAL ENGINEERING DIVISION

Test Floor Laboratory Department of Civil Engineering University of Engineering and Technology Lahore, 54890 Pakistan. Ph: 92-42-99029202

To, Resident Engineer NESPAK Widening of Aik Moria Pull, Lahore

Reference # CED/TFL 911 (Dr. M Rizwan Riaz)

Reference of the request letter # 3772/AMP/103/MWA/04/90

Dated: 18-02-2022

Dated: 04-02-2022

Slippage Test Report (Page -2/2)

Date of Test 08-03-2022

Gauge length --

Description Straight Anchor Bolt & J- Anchor Bolt Slippage Test

Sr. No.	Dia	Failure Load	Mode of Failure	Remarks
	(mm)	(kg)		
1	32	31000	Thread Failure	
-	-	-	-	
-	-	-	-	
-	-	-	-	
-	-	-	-	
-	-	-	-	
		Note: only	one sample for test	

I/C Testing Laboratoires UET Lahore, Pakistan.

- 1- You can See your reports On Internet in the following web site http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports
- 2. The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples



Test Floor Laboratory Department of Civil Engineering University of Engineering and Technology Lahore, 54890 Pakistan. Ph: 92-42-99029202

Ref: <u>CED/TFL/03/986</u> Dated: <u>01-03-2022</u>

Dated of Test: 08-03-2022

To Chief Engineer Zaitoon New Lahore City Phase-III (96-Kanal)

Subject: TESTING OF R.C.C. PIPE [ASTM-C76 - 08a]

Reference to your letter No. NLC/CE/115, dated 16.02.2022 on the subject cited above. One R.C.C. Pipe as received by us has been tested. The results are tabulated as under.

Sr. No	Nominal Size	Total Length	Loaded Length	External Diameter	Internal Diameter	Wall Thickness	Proof load	Ultimate Load	Proof Stress	Ultimate Stress
	(inch)	(foot)	(foot)	(foot)	(foot)	(inch)	(kg)	(kg)	Pound/Linear foot/foot	Pound/Linear foot/foot
1	12	7.80	7.35	16.26	12.06	2.10	13800	21800	4120	6508

Witness by M Javid Iqbal (Lab Incharge New Lahore City)

I/C Testing Laboratoires UET Lahore, Pakistan.

- 1- You can See your reports On Internet in the following web site http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports
- 2. The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples



Test Floor Laboratory Department of Civil Engineering University of Engineering and Technology Lahore, 54890 Pakistan. Ph: 92-42-99029202

To,
Sub Divisional Officer
Building Sub Division
Nanakana Sahib

(Establishment of Govt. Associate College for Boys Syed wala, Nankana Sahib)

Reference # CED/TFL 993 (Dr. M Rizwan Riaz)

Reference of the request letter # 598/SDO/BSD/NNS

Dated: 03-03-2022

Dated: 13-01-2022

Tension Test Report (Page -1/1)

Date of Test 08-03-2022 Gauge length 8 inches

Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Weight		neter/ ze	Area (in²)		Yield load	Breaking Load		Stress si)		te Stress si)	Elongation	% Elongation	Remarks
S	(lbs/ft)	Nominal (#)	Actual (inch)	Nominal	Actual	(kg)	(kg)	Nominal	Actual	Nominal	Actual	(inch)	% E	Re
1	0.353	3	0.363	0.11	0.104	4900	5600	98200	104130	112300	119000	0.70	8.8	
2	0.381	3	0.377	0.11	0.112	4600	5300	92200	90590	106200	104400	0.80	10.0	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
			N	ote: on	ly two s	amples f	or tensile	and one	sample f	or bend	test			
							Bend T	`est						
#3	Bar Ben	d Test	Through	n 180° is	s Satisfa	ctory								

I/C Testing Laboratoires UET Lahore, Pakistan.

- 1- You can See your reports On Internet in the following web site http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports
- 2. The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples



Test Floor Laboratory Department of Civil Engineering University of Engineering and Technology Lahore, 54890 Pakistan. Ph: 92-42-99029202

To, Resident Engineer NESPAK

Punjab Intermediate Cities Improvement Investment Program (PICIIP) Consultancy Services for Engineering, Procurement and Construction Management Trunk Main Sewer Line and Allied Work

Reference # CED/TFL 994 (Dr. M Rizwan Riaz)

Reference of the request letter # 3976/11/URJ/Lot-2/01/291

Dated: 03-03-2022

Dated: 16-02-2022

Tension Test Report (Page -1/1)

Date of Test 08-03-2022 Gauge length 8 inches

Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Weight	Si	neter/ ize ch)		rea n²)	Yield load	Breaking Load		Stress si)		te Stress si)	Elongation	% Elongation	Remarks
S	(lbs/ft)	Nominal	Actual	Nominal	Actual	(kg)	(kg)	Nominal	Actual	Nominal	Actual	(incl		Re
1	0.169	1/4	0.252		0.050	1200	1600		53150		70900	1.70	21.3	at
2	0.194	1/4	0.270		0.057	1200	2400		46320		92700	1.20	15.0	Karamat Steel
-	-	-	-	-	-	-	-	-	-	-	-	-	-	K
-	-	ı	-	-	-	1	-	-	-	-	-	-	1	
-	•	ı	-	-	-	ı	-	-	-	-	-	-	1	
-	-	ı	-	-	-	-	-	-	-	-	-	1	1	
	-		N	ote: on	ly two s	amples f	or tensile	and one	sample f	or bend	test	1		1
							Bend T	`est						
1/4	" Dia Ba	ar Rend	Test Tl	hrough	180° is 9	Satisfacto		CSI						

I/C Testing Laboratoires UET Lahore, Pakistan.

- 1- You can See your reports On Internet in the following web site http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports
- 2. The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples



Test Floor Laboratory Department of Civil Engineering University of Engineering and Technology Lahore, 54890 Pakistan. Ph: 92-42-99029202

To, QA/QC Engineer Banu Mukhtar US Apparel Unit No. 5

Reference # CED/TFL 995 (Dr. M Rizwan Riaz)

Reference of the request letter # Nil

Dated: 03-03-2022

Dated: 02-03-2022

Tension Test Report (Page -1/1)

Date of Test 08-03-2022 Gauge length 8 inches

Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Weight		neter/ ze		rea 1 ²)	Yield load	Breaking Load		Stress si)		e Stress si)	Elongation	% Elongation	Remarks
S	(lbs/ft)	Nominal (#)	Actual (inch)	Nominal	Actual	(kg)	(kg)	Nominal	Actual	Nominal	Actual	(inch)	3 %	Re
1	0.413	3	0.393	0.11	0.121	4000	5300	80200	72630	106200	96300	1.20	15.0	
2	0.419	3	0.396	0.11	0.123	3900	5300	78200	69810	106200	94900	1.10	13.8	
-	ı	-	-	1	-	1	-	-	-	-	1	-	1	
-	ı	•	-	ı	1	ı	-	-	-	-	ı	-	ı	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
			No	ote: on	ly two s	amples f	or tensile	and one	sample f	for bend t	test			
							Bend T	est						
#3	Bar Ben	d Test	Through	180° is	s Satisfa	ictory								
	Bar Bend Test Through 180° is Satisfactory													

I/C Testing Laboratoires UET Lahore, Pakistan.

- 1- You can See your reports On Internet in the following web site http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports
- 2. The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples



Test Floor Laboratory Department of Civil Engineering University of Engineering and Technology Lahore, 54890 Pakistan. Ph: 92-42-99029202

To,
Muhammad Farman
SDO B&R
Construction of Sm-Bn-2 Sec 5 Ph-II DHA Lahore

Reference # CED/TFL 997 (Dr. M Rizwan Riaz)

Reference of the request letter # Nil

Dated: 03-03-2022

Dated: 02-03-2022

Tension Test Report (Page -1/1)

Date of Test 08-03-2022 Gauge length 8 inches

Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Weight		neter/ ze	Aı (iı	rea n²)	Yield load	Breaking Load		Stress si)	Ultimat (p	e Stress si)	Elongation	% Elongation	Remarks
<i>S</i> 1	(lbs/ft)	Nominal (#)	Actual (inch)	Nominal	Actual	(kg)	(kg)	Nominal	Actual	Nominal	Actual	(inch)	₩ %	Re
1	0.387	3	0.380	0.11	0.114	3900	5000	78200	75640	100200	97000	1.10	13.8	
2	0.390	3	0.382	0.11	0.115	3900	5000	78200	74980	100200	96200	0.90	11.3	
1	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
			No	te: onl	y two sa	imples fo	r tensile	and two	samples	for bend	test			
							Bend T	'est						
#3	Bar Ben	d Test	Through	180° is	s Satisfa	ctory	Dena 1							
	Bar Ben													

I/C Testing Laboratoires UET Lahore, Pakistan.

- 1- You can See your reports On Internet in the following web site http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports
- 2. The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples



Test Floor Laboratory Department of Civil Engineering University of Engineering and Technology Lahore, 54890 Pakistan, Ph: 92-42-99029202

To, Quantity Surveyor Linker

Construction of Over Head Water Tanks – Dream Gardens, Wazirabad

Reference # CED/TFL 998 (Dr. M Rizwan Riaz)
Reference of the request letter # Nil

Tension Test Report (Page -1/1)

Date of Test 08-03-2022 Gauge length 8 inches

Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

ir. No.	Sr. No. (ft) Weight	Diam Si			rea 1 ²)	Yield load	Breaking Load		Stress si)		e Stress si)	Elongation	% Elongation	Remarks
S	(lbs/ft)	Nominal (#)	Actual (inch)	Nominal	Actual	(kg)	(kg)	Nominal	Actual	Nominal	Actual	(inch)	₩ E	Re
1	0.369	3	0.372	0.11	0.108	3400	5100	68200	69090	102200	103700	1.50	18.8	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	ı	ı	ı	1	-	-	-	1	-	-	-	-	1	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	ı	ı	-	-	-	-	-	-	-	-	-	1	
			N	ote: on	ly one s	sample fo	r tensile	and one	sample f	or bend t	est	ı		
							Bend T	est						
#3	Bar Ben	d Test T	Γhrough	180° is	s Satisfa	ectory								

I/C Testing Laboratoires UET Lahore, Pakistan.

Dated: 03-03-2022

Dated: 03-03-2022

- 1- You can See your reports On Internet in the following web site http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports
- 2. The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples

STRUCTURAL ENGINEERING DIVISION Test Floor Laboratory



Department of Civil Engineering University of Engineering and Technology Lahore, 54890 Pakistan. Ph: 92-42-99029202

To, M/S Al-Fazal Hi-Tech Engineer Lahore (Atlas Power Plant Sheikhupura)

Reference # CED/TFL 1000 (Dr. Rizwan Riaz)

Reference of the request letter # Nil

Tension Test Report (Page – 1/1)

Date of Test 08-03-2022

Description Steel Wire Rope Tensile Test

Sr. No.	Nominal Diameter	Measured weight	Breaking Load	Remarks / Coil No.
	(mm)	(kg/m)	(kg)	Rema
1	8	2.47	3600	
-	-	-	-	
-	-	-	-	
-	-	-	-	
-	-	-	-	
		Only one sample for Test	t	

I/C Testing Laboratoires UET Lahore, Pakistan.

Dated: 03-03-2022

Dated: 03-03-2022

- 1- You can See your reports On Internet in the following web site http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports
- 2. The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples



Test Floor Laboratory Department of Civil Engineering University of Engineering and Technology Lahore, 54890 Pakistan. Ph: 92-42-99029202

To, Resident Engineer NESPAK

Disposal Sewerage Line Ansari Chowk (Manzoor Abad Shareefpur, Kachi sarai), District Multan

Reference # CED/TFL 1002 (Dr. M Rizwan Riaz)

Reference of the request letter # 4027/01/IA/01/08

Dated: 03-03-2022

Dated: 07-02-2022

Tension Test Report (Page -1/1)

Date of Test 08-03-2022 Gauge length 8 inches

Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Weight	Si	neter/ ze ch)	Area (in²)		Yield load	Breaking Load		Stress si)		te Stress si)	Elongation	% Elongation	Remarks
S	(lbs/ft)	Nominal	Actual	Nominal	Actual	(kg)	(kg)	Nominal	Actual	Nominal	Actual	(inch)	% E	Re
1	0.374	3/8	0.374	0.11	0.110	4200	5000	84200	84120	100200	100200	1.00	12.5	
2	0.394	3/8	0.384	0.11	0.116	3900	4800	78200	74190	96200	91400	1.10	13.8	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-		-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
			N	ote: on	ly two s	amples f	or tensile	and one	sample f	or bend 1	test			
							Bend T	<u>'est</u>						
3/8	" Dia Ba	ır Bend	Test Th	nrough	180° is \$	Satisfacto	ry							

I/C Testing Laboratoires UET Lahore, Pakistan.

- 1- You can See your reports On Internet in the following web site http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports
- 2. The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples



Test Floor Laboratory Department of Civil Engineering University of Engineering and Technology Lahore, 54890 Pakistan, Ph: 92-42-99029202

To, S.E (Civil)-II, WASO Pakistan Atomic Energy Commission D.G. Khan

Reference # CED/TFL 1004 (Dr. M Rizwan Riaz)

Reference of the request letter # Misc. Work-2021 at DGK

Dated: 03-03-2022

Dated: 23-02-2022

Tension Test Report (Page -1/1)

Date of Test 08-03-2022 Gauge length 8 inches

Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Weight		neter/ ze		rea n²)	Yield load	Breaking Load		Stress si)		e Stress si)	Elongation	% Elongation	Remarks
S	(lbs/ft)	Nominal (#)	Actual (inch)	Nominal	Actual	(kg)	(kg)	Nominal	Actual	Nominal	Actual	(inch)	3 %	Re
1	0.368	3	0.371	0.11	0.108	3900	5100	78200	79420	102200	103900	1.10	13.8	
2	0.371	3	0.373	0.11	0.109	3700	4800	74200	74710	96200	97000	1.20	15.0	
-	-	-	-	-	-	-	-	-	-	_	-	-	-	
-	-	-	-	-	-	-	-	-	-	_	-	-	-	
-	-	-	-	-	-	-	-	-	-	_	-	-	-	
-	-	-	-	-	-	-	-	-	-	_	-	-	-	
			N	ote: on	ly two s	amples f	or tensile	and one	sample f	or bend t	test			
							Bend T	`est						
#3	Bar Ben	d Test	Through	180° is	s Satisfa	ctory								
	Bar Bend Test Through 180° is Satisfactory													

I/C Testing Laboratoires UET Lahore, Pakistan.

- 1- You can See your reports On Internet in the following web site http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports
- 2. The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples



Test Floor Laboratory Department of Civil Engineering University of Engineering and Technology Lahore, 54890 Pakistan. Ph: 92-42-99029202

To,

M/S Alliance Engineers & Contractors

Lahore

(Construction of Commercial Building at Plot # 184 Block-S Quid-e-Azam Industrial Estate (Kot Lakh Pat), Lahore

Reference # CED/TFL <u>1005 (Dr. M Rizwan Riaz)</u>

Reference of the request letter # Nil

Dated: 03-03-2022

Dated: 02-03-2022

Tension Test Report (Page -1/1)

Date of Test 08-03-2022 Gauge length 8 inches

Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Weight		neter/ ze		rea n²)	Yield load	Breaking Load		Stress si)		te Stress si)	Elongation	% Elongation	Remarks
S	(lbs/ft)	Nominal (#)	Actual (inch)	Nominal	Actual	(kg)	(kg)	Nominal	Actual	Nominal	Actual	(inch)	3 %	Re
1	0.376	3	0.375	0.11	0.111	3800	4900	76200	75690	98200	97600	1.30	16.3	
-	ı	1	ı	1	-	ī	-	-	-	-	-	-	1	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	ı	ı	-	-	ı	-	-	-	-	-	-	-	
-	-	-	-	1	-	ı	-	-	-	-	-	-	1	
-	ı	ı	ı	1	-	ı	-	-	-	-	-	-	ı	
			N	ote: on	ly one s	sample fo	or tensile	and one	sample f	or bend t	est	1		ı
							Bend T	est est						
#3	Bar Ben	d Test	Through	180° is	s Satisfa	ictory								

I/C Testing Laboratoires UET Lahore, Pakistan.

- 1- You can See your reports On Internet in the following web site http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports
- 2. The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples



Test Floor Laboratory Department of Civil Engineering University of Engineering and Technology Lahore, 54890 Pakistan. Ph: 92-42-99029202

To, Chief Resident Engineer MM Pakistan (Pvt) Ltd

Kachhi Canal Project – Construction of Main Canal and Distribution System (Earth Work, Structures and Lining of Main Canal & Distributaries)

Reference # CED/TFL <u>1006 (Dr. M Rizwan Riaz)</u> Reference of the request letter # KCB/RE-6B(2R)/32

Tension Test Report (Page -1/1)

Date of Test 08-03-2022 Gauge length 8 inches

Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Weight		neter/ ze		rea 1 ²)	Yield load	Breaking Load		Stress si)		ee Stress si)	Elongation	% Elongation	Remarks
	(lbs/ft)	Nominal (#)	Actual (inch)	Nominal	Actual	(kg)	(kg)	Nominal	Actual	Nominal	Actual	(inch)	3 %	Ŗ
1	0.361	3	0.368	0.11	0.106	3100	4900	62200	64410	98200	101800	1.40	17.5	el
2	0.358	3	0.366	0.11	0.105	3100	4800	62200	64950	96200	100600	1.30	16.3	Nomee Steel
3	4.246	10	1.261	1.27	1.248	41000	53600	71200	72400	93100	94700	1.20	15.0	ome
4	4.241	10	1.260	1.27	1.247	41000	54000	71200	72500	93800	95500	1.20	15.0	Z
-	ı	-	ı	1	-	1	-	-	-	-	-	-	ı	
-	-	-	1	-	-	-	-	-	-	-	-	1	-	
		I	No	te: only	y four s	amples f	or tensile	and two	samples	for bend	test	1		
							Bend T	<u>'est</u>						

#3 Bar Bend Test Through 180° is Satisfactory

#10 Bar Bend Test Through 180° is Satisfactory

I/C Testing Laboratoires UET Lahore, Pakistan.

Dated: 04-03-2022

Dated: 02-03-2022

- 1- You can See your reports On Internet in the following web site http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports
- 2. The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples



Test Floor Laboratory Department of Civil Engineering University of Engineering and Technology Lahore, 54890 Pakistan, Ph: 92-42-99029202

To. Sub Divisional Officer **Buildings Sub Division** Assembly, Lahore (Construction of Driver Shed & Fire Fighting System (Group No. 06) Extension of Punjab Assembly Building Lahore)

Reference # CED/TFL 1008 (Dr. M Rizwan Riaz) Dated: 04-03-2022 Reference of the request letter # 135 Dated: 22-02-2022

Tension Test Report (Page -1/1)

Date of Test 08-03-2022 Gauge length 8 inches

Deformed Steel Bar Tensile and Bend Test as per ASTM-A615 Description

Sr. No.	Weight	Si	neter/ ize ch)		rea n²)	Yield load	Breaking Load		Stress si)		e Stress si)	Elongation	% Elongation	Remarks
S	(lbs/ft)	Nominal	Actual	Nominal	Actual	(kg)	(kg)	Nominal	Actual	Nominal	Actual	(inch)	% E	Re
1	0.373	3/8	0.374	0.11	0.110	3200	4600	64200	64320	92200	92500	1.40	17.5	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	_	-	-	-	-	-	-	-	-	-	-	
-	ı	-	-	-	-	-	-	-	-	-	-	-	-	
-	ı	-	-	•	-	-	-	-	-	-	•	-	•	
-	ı	-	-	-	-	-	-	-	-	-	-	-		
			N	ote: on	ly one s	sample fo	r tensile	and one	sample fo	or bend t	est			
							Bend T	est.						
3/8	" Dia Ba	r Rend	Test Tl	rough	180° is 9	Satisfacto								

Dia Bar Bend Test Through 180° is Satisfactory

I/C Testing Laboratoires **UET Lahore, Pakistan.**

- 1- You can See your reports On Internet in the following web site http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports
- 2. The above results pertain to sample /samples supplied to this laboratory.
- Sealed sample / Unsealed sample / Marked sample/Signed Samples



Test Floor Laboratory Department of Civil Engineering University of Engineering and Technology Lahore, 54890 Pakistan. Ph: 92-42-99029202

To, Construction Manager Elite Engineering Pvt. Ltd. Sitara Height 3-Jay

Reference # CED/TFL 1009 (Dr. Rizwan Riaz)

Reference of the request letter # Nil

Tension Test Report (Page – 1/1)

Date of Test 08-03-2022

Description Steel Wire Rope Tensile Test

Sr. No.	Nominal Diameter	Measured weight	Breaking Load	Remarks / Coil No.
	(mm)	(kg/m)	(kg)	Rema
1	12	2.97	4500	
-	-	-	-	
-	-	-	-	
-	•	-	-	
_	-	-	-	
		Only one sample for Test	t	

I/C Testing Laboratoires UET Lahore, Pakistan.

Dated: 04-03-2022

Dated: 04-03-2022

- 1- You can See your reports On Internet in the following web site http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports
- 2. The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples



Test Floor Laboratory Department of Civil Engineering University of Engineering and Technology Lahore, 54890 Pakistan. Ph: 92-42-99029202

To, M/S Projex Lahore

(Engro Enfrashare – Site ID: EC1-LHR-05435, EC1-LHR-05612)

Reference # CED/TFL <u>1010 (Dr. M Rizwan Riaz)</u>
Reference of the request letter # PCP/Eng-02-A

Dated: 03-03-2022

Dated: 16-02-2022

Tension Test Report (Page -1/1)

Date of Test 08-03-2022 Gauge length 8 inches

Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Weight	Si	neter/ ze m)	Aı (iı	rea n²)	Yield load	Breaking Load		Stress si)		te Stress si)	Elongation	% Elongation	Remarks
S	(lbs/ft)	Nominal	Actual	Nominal	Actual	(kg)	(kg)	Nominal	Actual	Nominal	Actual	(inch)	3 %	Re
1	0.382	10	9.61	0.12	0.112	5200	5900	95533	101960	108393	115700	0.80	10.0	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	•	ı	•	•	-	-	-	-	-	-	-	-	-	
-	-	1	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	_	-	
					No	te: only o	ne samp	le for ten	sile test	1	1	I		
							Bend T	est						

I/C Testing Laboratoires UET Lahore, Pakistan.

- 1- You can See your reports On Internet in the following web site http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports
- 2. The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples



Test Floor Laboratory Department of Civil Engineering University of Engineering and Technology Lahore, 54890 Pakistan. Ph: 92-42-99029202

To,

Dy. Director (Engg.)

LDA, Lahore

(Construction of Mosque in LDA Avenue-I Housing Scheme, Lahore)

Reference # CED/TFL <u>1011 (Dr. M Rizwan Riaz)</u>
Reference of the request letter # DD(Eng.)/LDA/496
Dated: 04-03-2022
Dated: 23-02-2022

Tension Test Report (Page -1/1)

Date of Test 08-03-2022 Gauge length 8 inches

Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Weight	Si	neter/ ize ch)		rea n²)	Yield load	Breaking Load		Stress si)		te Stress si)	Elongation	% Elongation	Remarks
S	(lbs/ft)	Nominal	Actual	Nominal	Actual	(kg)	(kg)	Nominal	Actual	Nominal	Actual	(inch)	I %	Re
1	0.370	3/8	0.372	0.11	0.109	3400	5000	68200	68930	100200	101400	1.60	20.0	ın
2	0.370	3/8	0.372	0.11	0.109	3500	5000	70200	70980	100200	101400	1.50	18.8	Kamran Steel
-	-	-	-	-	-	-	-	-	-	-	-	-	-	K
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
			N	ote: on	ly two s	amples f	or tensile	and one	sample f	or bend	test		l	
							Bend T	est						
3/8	" Dia Ba	ır Bend	Test Th	rough	180° is \$	Satisfacto	ry							

I/C Testing Laboratoires UET Lahore, Pakistan.

- 1- You can See your reports On Internet in the following web site http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports
- 2. The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples



Test Floor Laboratory Department of Civil Engineering University of Engineering and Technology Lahore, 54890 Pakistan. Ph: 92-42-99029202

To,
Resident Engineer
Ess-I-AAR Consultant
Rehabilitation/ Improvement of Sewerage System Jhang Phase-I

Reference # CED/TFL <u>1012 (Dr. M Rizwan Riaz)</u>

Reference of the request letter # 1208

Dated: 04-03-2022

Dated: 27-12-2021

Tension Test Report (Page -1/1)

Date of Test 08-03-2022 Gauge length 8 inches

Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Weight	Si	neter/ ize ch)		rea 1 ²)	Yield load	Breaking Load		Stress si)		te Stress si)	Elongation	% Elongation	Remarks
S	(lbs/ft)	Nominal	Actual	0.370 0.11 0.107			(kg)	Nominal	Actual	Nominal	Actual	(inch)	% E	Re
1	0.366	3/8	0.370	0.11	0.107	3900	4900	78200	79970	98200	100500	1.10	13.8	
2	0.367	3/8	0.371	0.11	0.108	3900	4900	78200	79730	98200	100200	1.10	13.8	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
			N	ote: on	ly two s	amples f	or tensile	and one	sample f	or bend t	test	ı		
							Bend T	est						
3/8	" Dia Ba	ır Bend	Test Th	rough	180° is S	Satisfacto	ry							

I/C Testing Laboratoires UET Lahore, Pakistan.

- 1- You can See your reports On Internet in the following web site http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports
- 2. The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples



Test Floor Laboratory Department of Civil Engineering University of Engineering and Technology Lahore, 54890 Pakistan. Ph: 92-42-99029202

To, Divisional Forest Officer Sialkot Forest Division Sialkot

(Construction of Residential Building of The Divisional Forest Officer Sialkot)

Reference # CED/TFL <u>1013 (Dr. M Rizwan Riaz)</u>

Reference of the request letter # 135/AC

Dated: 04-03-2022

Dated: 17-02-2022

Tension Test Report (Page -1/1)

Date of Test 08-03-2022 Gauge length 8 inches

Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Weight	Si	neter/ ize ch)		rea n²)	Yield load	Breaking Load		Stress si)		e Stress si)	Elongation	% Elongation	Remarks
S	(lbs/ft)	Nominal	Actual	0.371 0.11 0.108			(kg)	Nominal	Actual	Nominal	Actual	(inch)	₩ E	Re
1	0.368	3/8	0.371	0.11	0.108	3000	4600	60200	61180	92200	93900	1.50	18.8	
-	-	-	-	-	-	ı	-	-	-	-	-	-	1	
-	ı	-	-	ı	-	ī	-	-	-	-	-	-	ı	
-	•	-	-	-	-	ı	-	-	-	-	-	-	ı	
-	•	-	-	•	-	ı	•	•	-	-	•	-	ı	
-	-	-	-	-	-	•	-	-	-	-	-	-	1	
	-	Note: only one sample for tensile and one sample for bend test										<u> </u>		T
3/8	" Dia Ba	ır Bend	Test T	nrough	180° is 5	Satisfacto	Bend T	est						
3/8	" Dia Ba	ır Bena	1est 11	nrougn	180° 18 3	Saustacto	ry							

I/C Testing Laboratoires UET Lahore, Pakistan.

- 1- You can See your reports On Internet in the following web site http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports
- 2. The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples



Test Floor Laboratory Department of Civil Engineering University of Engineering and Technology Lahore, 54890 Pakistan. Ph: 92-42-99029202

To, Chief Resident Engineer Trimmu Panjnad Barrages Consultants Trimmu Panjnad Barrages Improvement Project (TPBIP)

Reference # CED/TFL 1014 (Dr. M Rizwan Riaz)

Reference of the request letter # TPBC/CRE/2022/TECH/1768

Dated: 04-03-2022

Dated: 02-03-2022

Tension Test Report (Page -1/1)

Date of Test 08-03-2022 Gauge length 8 inches

Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Weight	Diam si	neter/ ze		rea n²)	Yield load	Breaking Load		Stress si)		te Stress si)	Elongation	% Elongation	Remarks
S	(lbs/ft)	Nominal (#)	Actual (inch)	Nominal	Actual	(kg)	(kg)	Nominal	Actual	Nominal	Actual	(inch)	3 %	Re
1	0.381	3	0.377	0.11	0.112	3800	4900	76200	74850	98200	96600	1.10	13.8	
2	0.382	3	0.378	0.11	0.112	4000	4900	80200	78490	98200	96200	1.20	15.0	
-	-	ı	ı	1	-	-	-	-	-	-	-	1	ı	
-	-	ı	ı	ı	-	-	-	-	-	•	-	ı	1	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
			N	ote: on	ly two s	amples f	or tensile	and one	sample f	or bend	test			
							Bend T	`est						
#3	Bar Ben	d Test	Γhrough	180° is	s Satisfa	ctory								

I/C Testing Laboratoires UET Lahore, Pakistan.

- 1- You can See your reports On Internet in the following web site http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports
- 2. The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples



Test Floor Laboratory Department of Civil Engineering University of Engineering and Technology Lahore, 54890 Pakistan. Ph: 92-42-99029202

To,

Director P&D

King Edward Medical University

Lahore

(Reconstruction of Masjid Adjacent to Quaid-e-Azam Block at King Edward Medical

University, Lahore)

Reference # CED/TFL <u>1016 (Dr. M Rizwan Riaz)</u> Reference of the request letter # P&D/KEMU 137-39 Dated: 07-03-2022 Dated: 02-03-2022

Tension Test Report (Page -1/1)

Date of Test 08-03-2022 Gauge length 8 inches

Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Weight		neter/ ze	Aı (iı	rea 1 ²)	Yield load	Breaking Load		Stress si)		e Stress si)	Elongation	% Elongation	Remarks
S	(lbs/ft)	Nominal (#)	No A			(kg)	(kg)	Nominal	Actual	Nominal	Actual	(inch)	∃%	Re
1	0.380	3	0.377	0.11	0.112	3900	5100	78200	77050	102200	100800	1.20	15.0	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
		Note: only one sample for tensile and one sample for bend test										1		
							Bend T	est						
#3	Bar Ben	d Test	Γhrough	180° is	s Satisfa	ictory								

I/C Testing Laboratoires UET Lahore, Pakistan.

- 1- You can See your reports On Internet in the following web site http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports
- 2. The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples



Test Floor Laboratory Department of Civil Engineering University of Engineering and Technology Lahore, 54890 Pakistan. Ph: 92-42-99029202

To,
Engineer In Charge
Jamia Al Mustafa Esna Ashriya Trust
Construction of Madrassa Hostel Building Knowledge City Feruz Pur Road Lahore

Reference # CED/TFL <u>1017 (Dr. M Rizwan Riaz)</u>

Reference of the request letter # JMT/Lab/10

Dated: 07-03-2022

Dated: 04-03-2022

Tension Test Report (Page -1/1)

Date of Test 08-03-2022 Gauge length 8 inches

Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Weight		neter/ ze		rea n²)	Yield load	Breaking Load		Stress si)		e Stress si)	Elongation	% Elongation	Remarks
S	(lbs/ft)	Nominal (#)	Actual (inch)	Nominal	Actual	(kg)	(kg)	Nominal	Actual	Nominal	Actual	(inch)	3 %	Re
1	0.372	3	0.373	0.11	0.109	3300	4700	66200	66570	94200	94900	1.50	18.8	
1	-	ı	ı	ı	-	-	-	-	-	-	-	-	ı	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	ı	ı	-	-	-	-	-	-	-	-	-	-	
-	-	ı	ı	-	-	-	-	-	-	-	-	-	-	
-	-	ı	ı	ı	-	-	-	-	-	-	-	-	ı	
			N	ote: on	ly one s	ample fo	r tensile	and one	sample fo	or bend t	est	ı		T
							Bend T	est est						
#3	Bar Ben	d Test	Γhrough	180° is	s Satisfa	ctory								

I/C Testing Laboratoires UET Lahore, Pakistan.

- 1- You can See your reports On Internet in the following web site http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports
- 2. The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples



Test Floor Laboratory Department of Civil Engineering University of Engineering and Technology Lahore, 54890 Pakistan, Ph: 92-42-99029202

To, Assistant Director (Q) Sewerage Sub Division WASA (MDA) Multan

(Sewerage Scheme for Ali Town, Basti Masoom Shah, Sadaf Colony, Abdullah Town, Basti

Shor Kot & Adjacent Area Wasa Multan)

Reference # CED/TFL 1018 (Dr. M Rizwan Riaz)

Dated: 07-03-2022 Reference of the request letter # 04/AD(Q)/WASA Dated: 15-01-2022

Tension Test Report (Page -1/1)

Date of Test 08-03-2022 Gauge length 8 inches

Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Weight	Si	neter/ ze ch)		rea 1 ²)	Yield load	Breaking Load		Stress si)		e Stress si)	Elongation	% Elongation	Remarks
S	(lbs/ft)	Nominal	Actual	Nominal			(kg)	Nominal	Actual	Nominal	Actual	(inch)	% E	Re
1	0.371	3/8	0.373	0.11	0.109	3700	5600	74200	74700	112300	113100	1.20	15.0	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	1	-	-	1	-	-	-	-	-	-	
-	-	-	-	ı	-	-	1	-	-	-	-	-	-	
-	-	-	-	1	-	-	-	-	-	-	-	-	1	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
			N	ote: on	ly one s	ample fo	r tensile	and one	sample fo	or bend t	est	I		
							Bend T	est est						
3/8	" Dia Ba	r Bend	Test Th	rough	180° is S	Satisfacto	ry							

I/C Testing Laboratoires **UET Lahore, Pakistan.**

- 1- You can See your reports On Internet in the following web site http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports
- 2. The above results pertain to sample /samples supplied to this laboratory.
- Sealed sample / Unsealed sample / Marked sample/Signed Samples



Test Floor Laboratory Department of Civil Engineering University of Engineering and Technology Lahore, 54890 Pakistan. Ph: 92-42-99029202

To,
Officer Manager
Petrocon (Pvt) Ltd
Small Genset Installation at Shershah Terminal

Reference # CED/TFL <u>1019 (Dr. M Rizwan Riaz)</u>

Reference of the request letter # 100/UET-P312/TEST

Dated: 07-03-2022

Dated: 05-03-2022

Tension Test Report (Page -1/2)

Date of Test 08-03-2022 Gauge length 8 inches

Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Weight	Si	neter/ ize ch)	Aı (iı	rea n²)	Yield load	Breaking Load		Stress si)		te Stress si)	Elongation	% Elongation	Remarks
S	(lbs/ft)	Nominal	Actual	Nominal	Actual	(kg)	(kg)	Nominal	Actual	Nominal	Actual	(inch)	% E	Re
1	0.372	2 3/8 0.373 0.11 0				4400	5200	88200	88640	104200	104800	1.10	13.8	reli
-	-					-	_	-	-	-	-	-	-	Amereli Steel
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	_	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	_	-	
			1		No	te: only o	ne samp	le for ten	sile test	ı	1	1		
							Bend T	lost.						
							Dend 1	est						

I/C Testing Laboratoires UET Lahore, Pakistan.

- 1- You can See your reports On Internet in the following web site http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports
- 2. The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples

MEERANG TO THE STATE OF THE STA

STRUCTURAL ENGINEERING DIVISION

Test Floor Laboratory Department of Civil Engineering University of Engineering and Technology Lahore, 54890 Pakistan. Ph: 92-42-99029202

To,
Officer Manager
Petrocon (Pvt) Ltd
(Fall arrestor structure) at Shell Pakistan Tarrujabba Terminal

Reference # CED/TFL 1019 (Dr. M Rizwan Riaz)

Reference of the request letter # 100/UET-P313/TEST

Dated: 07-03-2022

Dated: 05-03-2022

Tension Test Report (Page -2/2)

Date of Test 08-03-2022 Gauge length 8 inches

Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Weight	Diameter/ Size (inch) Area (in²)		Yield load	Breaking Load		Stress si)		te Stress si)	Elongation	% Elongation	Remarks		
S	(lbs/ft)	Nominal	Actual	Nominal	Actual	(kg)	(kg)	Nominal	Actual	Nominal	Actual	(inch)	% E	Re
1	0.374	3	0.374	0.11	0.110	4700	5500	94200	94310	110200	110400	0.80	10.0	reli el
-	-	-	-	-	-	-	-	-	-	-	-	-	-	Amereli Steel
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	_	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
			ı		No	te: only o	ne samp	le for ten	sile test	1	T	1		
							Bend T	est						

I/C Testing Laboratoires UET Lahore, Pakistan.

- 1- You can See your reports On Internet in the following web site http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports
- 2. The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples



Test Floor Laboratory Department of Civil Engineering University of Engineering and Technology Lahore, 54890 Pakistan. Ph: 92-42-99029202

To,
Project Manager
Union Developers
Construction of Union Luxury Apartments, Etihad Town, Lahore

Reference # CED/TFL <u>1020 (Dr. M Rizwan Riaz)</u>
Reference of the request letter # UA/SO/2022/016

Dated: 07-03-2022
Dated: 02-02-2022

Tension Test Report (Page -1/1)

Date of Test 08-03-2022 Gauge length 8 inches

Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	M Diameter/ Size			rea n²)	Yield load	Breaking Load		Stress si)		te Stress si)	Elongation	% Elongation	Remarks	
S	(lbs/ft)	Nominal (#)	Actual (inch)	Nominal	Actual	(kg)	(kg)	Nominal	Actual	Nominal	Actual	(inch)	% E	Re
1	0.380	3	0.377	0.11	0.112	4200	5300	84200	82910	106200	104700	0.90	11.3	Afco Steel
2	0.379	3	0.377	0.11	0.111	4400	5300	88200	87070	106200	104900	1.00	12.5	Af
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	_	-	-	-	-	-	-	
-	-	-	-	-	-	-	_	-	-	-	-	-	-	
-	-	-	-	-	-	-	_	-	-	-	-	-	-	
			No	ote: on	ly two s	amples f	or tensile	and one	sample f	or bend	test			
							Bend T	est						
#3	Bar Ben	d Test	Through	180° is	s Satisfa	ictory								

I/C Testing Laboratoires UET Lahore, Pakistan.

- 1- You can See your reports On Internet in the following web site http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports
- 2. The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples



Test Floor Laboratory Department of Civil Engineering University of Engineering and Technology Lahore, 54890 Pakistan. Ph: 92-42-99029202

To, Resident Engineer NESPAK

Laying of RCC Sewer in Unserved Areas UC No. 69, 70, 74, 75, 76, 77, 79, 79, 80, 81, 90 & 95 of WASA Multan

Reference # CED/TFL 1022 (Dr. M Rizwan Riaz)

Reference of the request letter # 4362/01/IA/01/29

Dated: 07-03-2022

Dated: 03-03-2022

Tension Test Report (Page -1/1)

Date of Test 08-03-2022 Gauge length 8 inches

Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Diameter/ Size (inch)		Area (in²)		Yield load	Breaking Load	Yield Stress (psi)		Ultimate Stress (psi)		Elongation	% Elongation	Remarks	
S	(lbs/ft)	Nominal	Actual	Nominal	Actual	(kg)	(kg)	Nominal	Actual	Nominal	Actual	(inch)	% E	Re
1	0.090	3/16	0.184		0.027	800	1040		66340		86300	1.40	17.5	
2	0.096	3/16	0.189		0.028	1000	1440		78280		112800	0.50	6.3	
3	0.105	3/16	0.198		0.031	1160	1480		82640		105500	0.40	5.0	
-	ı	1	-	1	-	ı	1	-	-	-	-	-	-	
-	ı	ı	-	1	-	1	1	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Note: only three samples for tensile and one sample for bend test														
2/1	(II D' T		1.00	31 1	1000:	Satisfact	Bend T	est						

3/16" Dia Bar Bend Test Through 180° is Satisfactory

I/C Testing Laboratoires UET Lahore, Pakistan.

- 1- You can See your reports On Internet in the following web site http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports
- 2. The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples



Test Floor Laboratory Department of Civil Engineering University of Engineering and Technology Lahore, 54890 Pakistan. Ph: 92-42-99029202

Sr. Manager Coordination Dream Builders Construction of Apartment Building at 32-P, Model Town Ext, Lahore

Reference # CED/TFL <u>1024 (Dr. M Rizwan Riaz)</u>

Reference of the request letter # DB/Const-32P/22/307

Dated: 07-03-2022

Dated: 07-03-2022

Tension Test Report (Page -1/1)

Date of Test 08-03-2022 Gauge length 8 inches

Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Weight	Diameter/ Size		r/ Area (in²)				Yield Stress (psi)		Ultimate Stress (psi)		Elongation	% Elongation	Remarks
<i>S</i> 2	(lbs/ft)	Nominal (#)	Actual (inch)	Nominal	Actual	(kg)	(kg)	Nominal	Actual	Nominal	Actual	(inch)	₩ E	R
1	0.372	3	0.373	0.11	0.109	4000	5000	80200	80580	100200	100800	1.10	13.8	
2	0.374	3	0.374	0.11	0.110	4000	4900	80200	80110	98200	98200	1.20	15.0	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
			No	ote: on	ly two s	amples f	or tensile	and one	sample f	or bend t	test	1		ı
							Bend T	est						
#3	#3 Bar Bend Test Through 180° is Satisfactory													

I/C Testing Laboratoires UET Lahore, Pakistan.

- 1- You can See your reports On Internet in the following web site http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports
- 2. The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples



Test Floor Laboratory Department of Civil Engineering University of Engineering and Technology Lahore, 54890 Pakistan, Ph: 92-42-99029202

To, Addl. Chief Engineer Urban Developers, Lahore

Reference # CED/TFL <u>1032 (Dr. Safeer Abbass)</u>

Reference of the request letter # UD/AdC/112

Dated: 08-03-2022

Dated: 08-03-2022

Tension Test Report (Page -1/1)

Date of Test 08-03-2022 Gauge length 8 inches

Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Weight	Diameter/ Size		Area (in²)		Yield load	Breaking Load	Yield Stress (psi)		Ultimate Stress (psi)		Elongation	% Elongation	Remarks
S	(lbs/ft)	Nominal (#)	Actual (inch)	Nominal	Actual	(kg)	(kg)	Nominal	Actual	Nominal	Actual	(inch)	% E	R
1	0.368	3	0.371	0.11	0.108	3770	4810	75600	76880	96400	98100	0.90	11.3	
2	0.371	3	0.373	0.11	0.109	3620	4790	72600	73150	96000	96800	1.10	13.8	
1	-	-		-	-	-	-	-	-	-	-	-	-	
1	-	ı	ı	ı	-	ı	-	-	-	-	•	-	ı	
	-	-	1	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
			N	ote: on	ly two s	amples f	or tensile	and one	sample f	or bend 1	test			
				4000:	<u> </u>		Bend T	est est						
#3	#3 Bar Bend Test Through 180° is Satisfactory													

I/C Testing Laboratoires UET Lahore, Pakistan.

- 1- You can See your reports On Internet in the following web site http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports
- 2. The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples