



STRUCTURAL ENGINEERING DIVISION
Test Floor Laboratory
Department of Civil Engineering
University of Engineering and Technology Lahore, 54890
Pakistan. Ph: 92-42-99029202

Ref: CED/TFL/01/37813
2022

Dated: 31-01-

Dated of Test: 03-02-2022

To
Dy. Dir. ADS-V
LDA, Lahore
(Laying of Sewerage System in Block C-III, Gulberg-III, Lahore)

Subject: **TESTING OF R.C.C. PIPE [ASTM-C76 - 08a]**

Reference to your letter No. DD(ADS-V)/LDA/04, dated 19.01.2022 on the subject cited above. One R.C.C. Pipe as received by us has been tested. The results are tabulated as under.

Sr. No	Nominal Size	Total Length	Loaded Length	External Diameter	Internal Diameter	Wall Thickness	Proof load	Ultimate Load	Proof Stress	Ultimate Stress
	(inch)	(foot)	(foot)	(inch)	(inch)	(inch)	(kg)	(kg)	Pound/Linear foot/foot	Pound/Linear foot/foot
1	12	7.76	7.32	15.83	11.75	2.04	8600	10500	2648	3232

I/C Testing Laboratoires
UET Lahore, Pakistan.

Note:

- 1- You can See your reports On Internet in the following web site
http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports
- 2- The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples