



**STRUCTURAL ENGINEERING DIVISION**  
**Test Floor Laboratory**  
**Department of Civil Engineering**  
**University of Engineering and Technology Lahore, 54890**  
**Pakistan. Ph: 92-42-99029202**

To,  
 Resident Engineer  
 NESPAK - PICIIP  
 Punjab Intermediate Cities Improvement Investment Program (PICIIP),  
 Consultancy Services for Engineering, Procurement and Construction Management  
 Rehabilitation / Improve,ment of Water (Lot-02)  
 Reference # CED/TFL **36032** (Dr. Usman Akmal)  
 Reference of the request letter # 3976/11/MT/Lot-2/39

Dated: 03-02-2021  
 Dated: 02-02-2021

**Tension Test Report** (Page -1/1)

Date of Test 04-02-2021  
 Gauge length 8 inches  
 Description Deformed Steel Bar Tensile and Bend Test

Sr. No.	Weight (lbs/ft)	Diameter/ Size		Area (in <sup>2</sup> )		Yield load (kg)	Breaking Load (kg)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
		Nominal (#)	Actual (inch)	Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	4.284	10	1.266	1.27	1.259	40000	53000	69500	70020	92000	92800	1.60	20.0	Mughal Steel
2	4.280	10	1.266	1.27	1.258	40800	55000	70900	71480	95500	96400	1.60	20.0	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
<b>Note: only two samples for tensile and one sample for bend test</b>														
Bend Test														
#10 Dia Bar Bend Test Through 180° is Satisfactory														

**I/C Testing Laboratoires**  
**UET Lahore, Pakistan.**

Note:

- 1- You can See your reports On Internet in the following web site  
[http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing\\_reports](http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports)
- 2- The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples



**STRUCTURAL ENGINEERING DIVISION**  
**Test Floor Laboratory**  
**Department of Civil Engineering**  
**University of Engineering and Technology Lahore, 54890**  
**Pakistan. Ph: 92-42-99029202**

To,  
Resident Engineer  
Zeeruk Intl: (Pvt) Ltd  
Dualization of Indus Highway (N55) Karak to Kohat Project  
(United Wire)

Reference # CED/TFL **36145 (Dr. Ali Ahmed)**  
Reference of the request letter # ZI/P-2/RE/2021/323

Dated: 01-03-2021  
Dated: 25-02-2021

**Tension Test Report** (Page – 1/3)

Date of Test 03-03-2021  
Gauge length 640 mm  
Description Steel Strand Tensile Test as per ASTM A-416-94a

Sr. No.	Nominal Diameter	Nominal Weight	Measured weight	Yield strength clause (6.3)		Breaking strength clause (6.2)		Young's Modulus of Elasticity "E"	% Elongation	Remarks / Coil No.
	(mm)	(kg/km)	(kg/km)	(kg)	(kN)	(kg)	(kN)	GPa		
1	12.70 (1/2")	775.0	792.0	18100	177.56	19900	195.22	199	>3.50	xx
2	12.70 (1/2")	775.0	787.0	18400	180.50	19800	194.24	199	>3.50	xx
-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	
<b>Only two samples for Test</b>										

Note:

1. Modulus of Elasticity is based on nominal steel area of the steel strand vide clause 13.3 of ASTM – A416a
2. Load versus percentage strain graphs are attached

**I/C Testing Laboratoires**  
**UET Lahore, Pakistan.**

Note:

- 1- You can See your reports On Internet in the following web site  
[http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing\\_reports](http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports)
2. The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples



**STRUCTURAL ENGINEERING DIVISION**  
**Test Floor Laboratory**  
**Department of Civil Engineering**  
**University of Engineering and Technology Lahore, 54890**  
**Pakistan. Ph: 92-42-99029202**


To,  
Resident Engineer  
Zeeruk Intl: (Pvt) Ltd  
Dualization of Indus Highway (N55) Karak to Kohat Project  
(United Wire)

Reference # CED/TFL **36145** (Dr. Ali Ahmed)  
Reference of the request letter # ZI/P-2/RE/2021/323

Dated: 01-03-2021

Dated: 25-02-2021

**Graph** (Page – 2/3)



**I/C Testing Laboratories**  
**UET Lahore, Pakistan.**

**Note:**

- 1- You can See your reports On Internet in the following web site  
[http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing\\_reports](http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports)
- 2- The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples



**STRUCTURAL ENGINEERING DIVISION**  
**Test Floor Laboratory**  
**Department of Civil Engineering**  
**University of Engineering and Technology Lahore, 54890**  
**Pakistan. Ph: 92-42-99029202**


To,  
Resident Engineer  
Zeeruk Intl: (Pvt) Ltd  
Dualization of Indus Highway (N55) Karak to Kohat Project  
(United Wire)

Reference # CED/TFL **36145** (Dr. Ali Ahmed)  
Reference of the request letter # ZI/P-2/RE/2021/323

Dated: 01-03-2021

Dated: 25-02-2021

**Graph** (Page – 3/3)



**I/C Testing Laboratories**  
**UET Lahore, Pakistan.**

**Note:**

- 1- You can See your reports On Internet in the following web site  
[http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing\\_reports](http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports)
- 2- The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples



**STRUCTURAL ENGINEERING DIVISION**  
**Test Floor Laboratory**  
**Department of Civil Engineering**  
**University of Engineering and Technology Lahore, 54890**  
**Pakistan. Ph: 92-42-99029202**

To,  
 Resident Engineer  
 NESPAK  
 Punjab Intermediate Cities Improvement Investment Program (PICIIP),  
 Consultancy Services for Engineering, Procurement and Construction Management  
 Rehabilitation / Improvement of Water Supply System Sahiwal - LOT 1

Reference # CED/TFL **36146** (Dr. Ali Ahmed)  
 Reference of the request letter # 3976/11/MT/Lot-1/38

Dated: 01-03-2021  
 Dated: 27-02-2021

**Tension Test Report** (Page -1/1)

Date of Test 03-03-2021  
 Gauge length 8 inches  
 Description Deformed Steel Bar Tensile and Bend Test as per ASTM A615

Sr. No.	Weight (lbs/ft)	Diameter/ Size		Area (in <sup>2</sup> )		Yield load (kg)	Breaking Load (kg)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
		Nominal (#)	Actual (inch)	Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	4.284	10	1.266	1.27	1.259	40000	53000	69500	70020	92000	92800	1.60	20.0	Mughal Steel
2	4.280	10	1.266	1.27	1.258	40800	55000	70900	71480	95500	96400	1.60	20.0	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
<b>Note: only two samples for tensile and one sample for bend test</b>														
Bend Test														
#10 Bar Bend Test Through 180° is Satisfactory														

**I/C Testing Laboratoires**  
**UET Lahore, Pakistan.**

Note:

- 1- You can See your reports On Internet in the following web site  
[http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing\\_reports](http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports)
- 2- The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample /Signed Samples



**STRUCTURAL ENGINEERING DIVISION**  
**Test Floor Laboratory**  
**Department of Civil Engineering**  
**University of Engineering and Technology Lahore, 54890**  
**Pakistan. Ph: 92-42-99029202**

To,  
M/S Engineering Design Bureau  
Model Town Ext., Lahore  
(Site: Padhar Camp Iftikharabad Gujrat)

Reference # CED/TFL **35147** (Dr. Waseem Abbass)  
Reference of the request letter # EDB/09

Dated: 01-03-2021  
Dated: 08-02-2021

**Tension Test Report** (Page -1/3)

Date of Test 03-03-2021  
Gauge length 8 inches  
Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Weight (lbs/ft)	Diameter/ Size (mm)		Area (in <sup>2</sup> )		Yield load (kg)	Breaking Load (kg)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
		Nominal	Actual	Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.375	10	9.52	0.12	0.110	3600	5400	66138	71920	99207	107900	1.30	16.3	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
<b>Note: only one sample for tensile and one sample for bend test</b>														
Bend Test														
10mm Dia Bar Bend Test Through 180° is Satisfactory														

**I/C Testing Laboratoires**  
**UET Lahore, Pakistan.**

Note:

- 1- You can See your reports On Internet in the following web site  
[http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing\\_reports](http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports)
- 2- The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples



**STRUCTURAL ENGINEERING DIVISION**  
**Test Floor Laboratory**  
**Department of Civil Engineering**  
**University of Engineering and Technology Lahore, 54890**  
**Pakistan. Ph: 92-42-99029202**

To,  
 M/S Engineering Design Bureau  
 Model Town Ext., Lahore  
 (Site: Head Marala, Sialkot)

Reference # CED/TFL **35147** (Dr. Waseem Abbass)  
 Reference of the request letter # EDB/11

Dated: 01-03-2021  
 Dated: 08-02-2021

**Tension Test Report** (Page -2/3)

Date of Test 03-03-2021  
 Gauge length 8 inches  
 Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Weight (lbs/ft)	Diameter/ Size (mm)		Area (in <sup>2</sup> )		Yield load (kg)	Breaking Load (kg)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
		Nominal	Actual	Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.379	10	9.57	0.12	0.112	3700	4900	67975	73140	90021	96900	1.20	15.0	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
<b>Note: only one sample for tensile and one sample for bend test</b>														
Bend Test														
10mm Dia Bar Bend Test Through 180° is Satisfactory														

**I/C Testing Laboratoires**  
**UET Lahore, Pakistan.**

Note:

- 1- You can See your reports On Internet in the following web site  
[http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing\\_reports](http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports)
- 2- The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples



**STRUCTURAL ENGINEERING DIVISION**  
**Test Floor Laboratory**  
**Department of Civil Engineering**  
**University of Engineering and Technology Lahore, 54890**  
**Pakistan. Ph: 92-42-99029202**

To,  
 M/S Engineering Design Bureau  
 Model Town Ext., Lahore  
 (Site: Kundan Pur)

Reference # CED/TFL **35147** (Dr. Waseem Abbass)  
 Reference of the request letter # EDB/10

Dated: 01-03-2021  
 Dated: 08-02-2021

**Tension Test Report** (Page -3/3)

Date of Test 03-03-2021  
 Gauge length 8 inches  
 Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Weight (lbs/ft)	Diameter/ Size (mm)		Area (in <sup>2</sup> )		Yield load (kg)	Breaking Load (kg)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
		Nominal	Actual	Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.378	10	9.55	0.12	0.111	3300	4600	60627	65470	84510	91300	1.00	12.5	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
<b>Note: only one sample for tensile and one sample for bend test</b>														
Bend Test														
10mm Dia Bar Bend Test Through 180° is Satisfactory														

**I/C Testing Laboratories**  
**UET Lahore, Pakistan.**

Note:

- 1- You can See your reports On Internet in the following web site  
[http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing\\_reports](http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports)
- 2- The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples





**STRUCTURAL ENGINEERING DIVISION**  
**Test Floor Laboratory**  
**Department of Civil Engineering**  
**University of Engineering and Technology Lahore, 54890**  
**Pakistan. Ph: 92-42-99029202**

Ref: CED/TFL/03/36148

Dated: 01-03-2021

Dated of Test: 03-03-2021

To  
**Manager Monitoring & Coordination**  
**Shajar Roads Limited**  
**Dualization of Sheikhupura- Gujranwala Road**

Subject: **TESTING OF R.C.C. PIPE [ASTM-C76 - 08a]**

Reference to your letter No. MMC/SHJR/SGRPS/37, dated 27.02.2021 on the subject cited above. One R.C.C. Pipe as received by us has been tested. The results are tabulated as under.

Sr. No	Nominal Size	Total Length	Loaded Length	External Diameter	Internal Diameter	Wall Thickness	Proof load	Ultimate Load	Proof Stress	Ultimate Stress
	(inch)	(foot)	(foot)	(foot)	(foot)	(inch)	(kg)	(kg)	Pound/Linear foot/foot	Pound/Linear foot/foot
1	36	8.03	7.61	3.67	2.99	4.07	31150	48620	3018	4710

Witness by Manohar Lal (Chief Engr. NESPAK) & Asghar Ali (R.E aaa)

**I/C Testing Laboratoires**  
**UET Lahore, Pakistan.**

Note:

- 1- You can See your reports On Internet in the following web site  
[http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing\\_reports](http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports)
- 2- The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples



**STRUCTURAL ENGINEERING DIVISION**  
**Test Floor Laboratory**  
**Department of Civil Engineering**  
**University of Engineering and Technology Lahore, 54890**  
**Pakistan. Ph: 92-42-99029202**

To,  
 Assistant Director-II  
 Building Research Station, Lahore  
 (M/S Agha Steel Industries Ltd. Karachi)

Reference # CED/TFL **35149** (Dr. Waseem Abbass)  
 Reference of the request letter # 154-R/533

Dated: 01-03-2021  
 Dated: 01-03-2021

**Tension Test Report** (Page -1/1)

Date of Test 03-03-2021  
 Gauge length 8 inches  
 Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Weight (lbs/ft)	Diameter/ size		Area (in <sup>2</sup> )		Yield load (kg)	Breaking Load (kg)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
		Nominal (#)	Actual (inch)	Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.375	3	0.375	0.11	0.110	3800	5000	76200	75970	100200	100000	1.10	13.8	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
<b>Note: only one sample for tensile and one sample for bend test</b>														
Bend Test														
#3 Bar Bend Test Through 180° is Satisfactory														

**I/C Testing Laboratories**  
**UET Lahore, Pakistan.**

Note:

- 1- You can See your reports On Internet in the following web site  
[http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing\\_reports](http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports)
2. The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples



**STRUCTURAL ENGINEERING DIVISION**  
**Test Floor Laboratory**  
**Department of Civil Engineering**  
**University of Engineering and Technology Lahore, 54890**  
**Pakistan. Ph: 92-42-99029202**

To,  
M/S Shahid Engineers  
Faisalabad  
(Apex Mall)

Reference # CED/TFL **35150** (Dr. Waseem Abbass)  
Reference of the request letter # FX-83/2021

Dated: 02-03-2021  
Dated: 26-02-2021

**Tension Test Report** (Page -1/1)

Date of Test 03-03-2021  
Gauge length 8 inches  
Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Weight (lbs/ft)	Diameter/ Size (inch)		Area (in <sup>2</sup> )		Yield load (kg)	Breaking Load (kg)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
		Nominal	Actual	Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.377	3/8	0.376	0.11	0.111	4100	5200	82200	81510	104200	103400	1.00	12.5	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
<b>Note: only one sample for tensile and one sample for bend test</b>														
Bend Test														
3/8" Dia Bar Bend Test Through 180° is Satisfactory														

**I/C Testing Laboratoires**  
**UET Lahore, Pakistan.**

Note:

- 1- You can See your reports On Internet in the following web site  
[http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing\\_reports](http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports)
2. The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples



**STRUCTURAL ENGINEERING DIVISION**  
**Test Floor Laboratory**  
**Department of Civil Engineering**  
**University of Engineering and Technology Lahore, 54890**  
**Pakistan. Ph: 92-42-99029202**

To,  
M/S Shahid Engineers  
Faisalabad  
(Apex Mall)(Mughal Steel)

Reference # CED/TFL **35151** (Dr. Waseem Abbass)  
Reference of the request letter # Nil

Dated: 02-03-2021  
Dated: 26-02-2021

**Tension Test Report** (Page -1/1)

Date of Test 03-03-2021  
Gauge length 8 inches  
Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Weight (lbs/ft)	Diameter/ Size (inch)		Area (in <sup>2</sup> )		Yield load (kg)	Breaking Load (kg)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
		Nominal	Actual	Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.378	3/8	0.376	0.11	0.111	3600	4500	72200	71380	90200	89300	0.80	10.0	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
<b>Note: only one sample for tensile and one sample for bend test</b>														
Bend Test														
3/8" Dia Bar Bend Test Through 180° is Satisfactory														

**I/C Testing Laboratoires**  
**UET Lahore, Pakistan.**

Note:

- 1- You can See your reports On Internet in the following web site  
[http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing\\_reports](http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports)
- 2- The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples



**STRUCTURAL ENGINEERING DIVISION**  
**Test Floor Laboratory**  
**Department of Civil Engineering**  
**University of Engineering and Technology Lahore, 54890**  
**Pakistan. Ph: 92-42-99029202**

To,  
Resident Engineer / Team Leader  
Prime Engineering Consultancy  
Kallurkot Bridge Project  
Construction of 4 Lane Bridge over River Indus Connecting Kallur Kot with D.I Khan

Reference # CED/TFL **36152** (Dr. Ali Ahmed)  
Reference of the request letter # KK-DIK-BR-PJ/2021/256

Dated: 02-03-2021  
Dated: 01-03-2021

**Tension Test Report** (Page – 1/3)

Date of Test 03-03-2021  
Gauge length 640 mm  
Description Steel Strand Tensile Test as per ASTM A-416-94a

Sr. No.	Nominal Diameter	Nominal Weight	Measured weight	Yield strength clause (6.3)		Breaking strength clause (6.2)		Young's Modulus of Elasticity "E"	% Elongation	Remarks / Coil No.
	(mm)	(kg/km)	(kg/km)	(kg)	(kN)	(kg)	(kN)	GPa		
1	12.70 (1/2")	775.0	785.0	17000	166.77	20000	196.20	199	>3.50	xx
2	12.70 (1/2")	775.0	784.0	17800	174.62	19900	195.22	199	>3.50	xx
-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	
<b>Only two samples for Test</b>										

Note:

1. Modulus of Elasticity is based on nominal steel area of the steel strand vide clause 13.3 of ASTM – A416a
2. Load versus percentage strain graphs are attached

**I/C Testing Laboratoires**  
**UET Lahore, Pakistan.**

Note:

- 1- You can See your reports On Internet in the following web site  
[http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing\\_reports](http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports)
2. The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples



**STRUCTURAL ENGINEERING DIVISION**  
**Test Floor Laboratory**  
**Department of Civil Engineering**  
**University of Engineering and Technology Lahore, 54890**  
**Pakistan. Ph: 92-42-99029202**


To,  
Resident Engineer / Team Leader  
Prime Engineering Consultancy  
Kallurkot Bridge Project  
Construction of 4 Lane Bridge over River Indus Connecting Kallur Kot with D.I Khan

Reference # CED/TFL **36152** (Dr. Ali Ahmed)  
Reference of the request letter # KK-DIK-BR-PJ/2021/256

Dated: 02-03-2021

Dated: 01-03-2021

**Graph** (Page – 2/3)



**I/C Testing Laboratoires**  
**UET Lahore, Pakistan.**

**Note:**

- 1- You can See your reports On Internet in the following web site  
[http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing\\_reports](http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports)
- 2- The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples



**STRUCTURAL ENGINEERING DIVISION**  
**Test Floor Laboratory**  
**Department of Civil Engineering**  
**University of Engineering and Technology Lahore, 54890**  
**Pakistan. Ph: 92-42-99029202**


To,  
Resident Engineer / Team Leader  
Prime Engineering Consultancy  
Kallurkot Bridge Project  
Construction of 4 Lane Bridge over River Indus Connecting Kallur Kot with D.I Khan

Reference # CED/TFL **36152** (Dr. Ali Ahmed)  
Reference of the request letter # KK-DIK-BR-PJ/2021/256

Dated: 02-03-2021

Dated: 01-03-2021

**Graph** (Page – 3/3)



**I/C Testing Laboratories**  
**UET Lahore, Pakistan.**

**Note:**

- 1- You can See your reports On Internet in the following web site  
[http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing\\_reports](http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports)
2. The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples



**STRUCTURAL ENGINEERING DIVISION**  
**Test Floor Laboratory**  
**Department of Civil Engineering**  
**University of Engineering and Technology Lahore, 54890**  
**Pakistan. Ph: 92-42-99029202**

To,  
 Resident Engineer  
 NESPAK  
 Construction of High Level Bridge over Racy Nullah Tehsil Jand District Attock

Reference # CED/TFL **36154** (Dr. Ali Ahmed)  
 Reference of the request letter # 3126/RE/ADP/SUJ/03/39

Dated: 02-03-2021  
 Dated: 01-03-2021

**Tension Test Report** (Page -1/1)

Date of Test 03-03-2021  
 Gauge length 8 inches  
 Description Deformed Steel Bar Tensile and Bend Test as per ASTM A615

Sr. No.	Weight (lbs/ft)	Diameter/ Size		Area (in <sup>2</sup> )		Yield load (kg)	Breaking Load (kg)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
		Nominal (#)	Actual (inch)	Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	4.263	10	1.263	1.27	1.253	-----	60000	-----	-----	104200	105600	1.45	18.1	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
<b>Note: only one sample for tensile and one sample for bend test</b>														
Bend Test														
#10 Bar Bend Test Through 180° is Satisfactory														

**I/C Testing Laboratoires**  
**UET Lahore, Pakistan.**

Note:

- 1- You can See your reports On Internet in the following web site  
[http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing\\_reports](http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports)
- 2- The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples





**STRUCTURAL ENGINEERING DIVISION**  
**Test Floor Laboratory**  
**Department of Civil Engineering**  
**University of Engineering and Technology Lahore, 54890**  
**Pakistan. Ph: 92-42-99029202**

To,  
 Assistant Manager Coordination  
 Izhar Construction (Pvt) Ltd  
 Plastic Paint Shop Building at Hyundai Nishat Motor Pvt. Limited, Faisalabad

Reference # CED/TFL **35156** (Dr. Waseem Abbass) Dated: 02-03-2021  
 Reference of the request letter # ICPL/CONST-HNMPL/21/022 Dated: 02-03-2021

**Tension Test Report** (Page -1/1)

Date of Test 03-03-2021  
 Gauge length 8 inches  
 Description Deformed Steel Bar Tensile and Bend Test as per ASTM-A615

Sr. No.	Weight (lbs/ft)	Diameter/ Size (mm)		Area (in <sup>2</sup> )		Yield load (kg)	Breaking Load (kg)	Yield Stress (psi)		Ultimate Stress (psi)		Elongation (inch)	% Elongation	Remarks
		Nominal	Actual	Nominal	Actual			Nominal	Actual	Nominal	Actual			
1	0.399	10	9.81	0.12	0.117	3600	4900	66138	67720	90021	92200	1.00	12.5	FF Steel
2	0.406	10	9.91	0.12	0.119	3700	5100	67975	68280	93696	94200	1.30	16.3	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	-	-	
<b>Note: only two samples for tensile and one sample for bend test</b>														
Bend Test														
10mm Dia Bar Bend Test Through 180° is Satisfactory														

**I/C Testing Laboratoires**  
**UET Lahore, Pakistan.**

Note:

- 1- You can See your reports On Internet in the following web site  
[http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing\\_reports](http://www.uet.edu.pk/faculties/facultiesinfo/civil/index.html?RID=testing_reports)
- 2- The above results pertain to sample /samples supplied to this laboratory.
- 3- Sealed sample / Unsealed sample / Marked sample/Signed Samples